



दिल्लीसरकार
GOVERNMENT OF DELHI
लोकनिर्माणविभाग
PUBLIC WORKS DEPARTMENT
फ्लाईओवरपरियोजनाअंचल एफ-1
FLYOVER PROJECT ZONE F-1
बारहवींमंजिल, पुलिसमुख्यालयइन्द्रप्रस्थ एस्टेट, नईदिल्ली
12th FLOOR, POLICE HEAD QUARTER, I.P. ESTATE,
NEW DELHI-110002
Tel. Off. : 011-23317926 Fax No. 23766924
e-mail:cepwdf1@gmail.com

**INSPECTION REPORT OF SARVAGYA KR. SRIVASTAVA, CHIEF
ENGINEER IN RESPECT OF FLYOVER ZONE (F-1)**

DATED 20.5.2014

Inspected the site of work of Corridor Improvement from Vikaspuri to Meerabagh along with PM, F-13 and held meeting with the concerned PWD officers and representatives of M/s Simplex Infrastructure Ltd. to review the present progress of work and the plan for future work. It was emphasized in the meeting that :

- i) The piling work in the Najafgarh nallah should be completed by 31st May 2014 and the waterway should be got cleared from the southern side of the nallah. The pile load test can be carried out on the piles towards northern side and should be completed by 15th June, 2014. After 15th June, entire waterway of the nallah should be restored for flow of water during monsoon.
- ii) Video presentation of the project was seen and suggestions were given to make it self-explanatory. PM, F-13 to ensure that the pre-final presentation is ready by end of May 2014.
- iii) The agency was asked to increase the work force, even though it has improved in the last few days, so that the required pace particularly for casting of segments is achieved.
- iv) C/o new drain, desilting of existing drain and bituminous carpeting of the road to be completed before monsoon.
- v) Executive Engineer(Elect.) F-114 was instructed to inspect each project site at least once in every week to plan for the electrical works and to oversee the progress of shifting of electrical utilities. He was advised to own up the responsibility of shifting of services pertaining to electrical side and not leave it to his Civil counterpart as he is also an integral part of project team. EE(Elect.) was directed to mail a copy of his inspection report to the undersigned.

Minutes of the meeting being issued separately.

Subsequently, inspected the works of corridor improvement from Mangolpuri to Madhuban Chowk and Madhuban Chowk to Mukarba Chowk and reviewed the progress of

work with representatives of M/s ITD Cementation Ltd. and the concerned officers of PWD. The progress of work in respect of casting of segments has still not picked up due to shortage of labour even though work force has increased slightly in the last few days. The agency representatives were asked to mobilize the work force immediately and arrange the required T&P for launching of segments as per the stipulation in the agreement at an early date. The programme for execution of remaining work was reviewed and the agency was directed to re-work their schedule so that the structure is completed by June 15, 2014. The programme is to be re-worked and resubmitted.

The agency was also asked to expedite C/o drain, desilting of existing drains and bituminous carpeting of the road to be completed before 15th June, 2014.

Minutes of the meeting being issued separately.

(Sarvagya Kr. Srivastava)
Chief Engineer (F-1)

Email to:

PM, F-13
PM, F-11
EE, F-114