

राष्ट्रीय राजधानी क्षेत्र दिल्ली सरकार
GOVT. OF NATIONAL CAPITAL TERRITORY OF DELHI

कार्यालय अधीक्षण अभियंता सी.बी.एम.सी. एम - 22, लोक निर्माण विभाग, द्वितीय तल, दिल्ली सचिवालय, नई दिल्ली-02 फोन नं. 23392194	O/o Superintending Engineer CBM Circle M-22, Public Works Department, Level-2, Delhi Sachivalaya, New Delhi-02 Fax no. 23392191
--	--

सं. 23(क्यू.सी.)/लो.नि.वि./सि.भ.अनु.परि.एम-22/ 1537 दिनांक 14/7/14

सेवा में,

मुख्य अभियंता,
भवन अनुरक्षण अंचल एम - 2, लो.नि.वि.,
एम.एस.ओ. भवन, तृतीय तल, नई दिल्ली।

विषय: अधीक्षण अभियंता, परिमंडल एम-22 द्वारा किये गए निरीक्षणों का ब्यौरा।

संदर्भ: सचिव (लो.नि.वि.) का पत्र सं. PS PWD/119-128 दिनांक 04.03.2014

उपरोक्त विषय एवं संदर्भ में, अधीक्षण अभियंता, परिमंडल एम-22 द्वारा किये गये निरीक्षणों का ब्यौरा निम्नवत् है।

दिनांक: 07/07/2014

The work "C/o SPS type double storeyed Women Wing at ITI Nand Nagri, Delhi" was inspected. The progress of the work is about 90%. The progress of the work was hampered as building was used for counting in the Lok Sabha election -2014 & shortage of funds. The E.E. was directed to take up the matter with Deptt. of social welfare for release of funds. The field staff was also directed to ensure the proper mixing ratio for water proofing work.

दिनांक: 08/07/2014

The work "C/o 20 nos. double storeyed SPS type class rooms, 2 nos. staircase, 2 nos. toilet block at GGSSS Saboli, Delhi" was inspected. The progress of the work is about 70%. The targets given by the agency are not being adhered. The agency has assured that the work will be completed by 31.07.2014. The E.E. was directed to obtain the bar chart for balance work and review the progress.

दिनांक: 09/07/2014

The inspection of the partition work in the Delhi Sachivalaya Building, I.G. Stadium Complex, New Delhi was done. The directions were given to A.E. in charge to get complete the work of 9th floor, Health Department by 11.07.14 & of GAD latest by 13.07.14.

दिनांक: 10/07/2014

The work "C/o 14 nos. double storeyed SPS type class rooms, 2 nos. toilet block and 1 no. Lab at GGSSS Loni Road East Gokulpuri, Delhi" was inspected. The progress of the work is about 50%. The thickness of most of the Kota Stone stacked at site was 15mm-20mm, this should be got removed from the site. The progress of the work is slow, the agency has assured that work will be completed by 31.08.2014. The E.E. was directed to obtain the bar chart for balance work and review the progress.

दिनांक: 11/07/2014

The work of "C/o 18 nos. SPS class rooms, 4 nos. toilet block, septic tank and water storage tank at Govt. School, Mandoli Extn. Delhi" was inspected. The progress of the work is about 90%. The targets given by the agency are not being adhered. The agency has assured that the work will be completed by 31.07.2014. The E.E. was directed to obtain the bar chart for balance work and review the progress.

14/7/14
अधीक्षण अभियंता

प्रतिलिपि (सूचनार्थ एवं आवश्यक कार्यवाही हेतु) -

1. कार्यपालक अभियंता, लो.नि.वि. मं. एम-221, दिल्ली सचिवालय, नई दिल्ली।
2. कार्यपालक अभियंता, लो.नि.वि. मं. एम-222, मानसरोवर पार्क, शाहदरा, दिल्ली।
3. सहायक अभियंता (QC), एम-22, दिल्ली सचिवालय, नई दिल्ली।

14/7/14
अधीक्षण अभियंता