


PROJECT MANAGER
FLYOVER PROJECT CIRCLE F-13
PUBLIC WORKS DEPARTMENT, GOVT. OF DELHI
MUKARBACHOWK, G. T. KARNAL ROAD,
DELHI - 110033

Ph: 011-27691871, Fax No.: 011-27691971

E-Mail: pmpwddelhif13@gmail.com



F. No. 23(23) (I)/PM/FPC/F-13/PWD/2015/ 1529

Date: - 15-7-15

Inspection Note

Name of work: - Comprehensive Development of Corridor (Outer Ring Road) between Mukarba Chowk to Wazirabad Chowk.

Inspected the site of Mukarba Chowk to Wazirabad along with EE, F-133 and Project Manager of M/s. CEC on 15.07.2015.

First, went to the site of Bhalswa Bridge where deck reinforcement of one span was in progress. Certain modifications w.r.t. binders along beam inside 2 legged stirrups and in central crash barrier felt to be deficient and it was directed to provide the same after consulting the structural consultant. It was also directed that proper concrete cover should be ensured and line, level & height of the reinforcement of the crash barrier should also be maintained properly.

Then, went to the Mukundpur flyover location where one pile cap work was in progress and arrangement for casting of portal beam was being made. It was directed to expedite the same immediately. It was also advised that both the portal beams should be taken up simultaneously to save the time and disruption to the traffic.

The progress of loop-2, A-2 side ramp was also reviewed and it was felt that the same is not going on as per desired schedule. It was informed that the progress of work has been slowed down due to recent heavy rainfall.

The progress of fabrication of steel girders were also reviewed. The Project Manager of M/s. CEC intimated that SAIL is not able to supply the desired steel plates due to shut down for routine maintenance in Bhilai plant. He requested to call a meeting with SAIL officials for suitable pursuance. A meeting with the SAIL people was held 3:30 p.m., in the chamber of the undersigned and structure-wise balance quantity of steel plates were discussed in detail. After detailed discussion, the SAIL officials informed that the supply of Bhalswa and Burari has already been completed. The balance material for loop-1 and Mukundpur flyover will be supplied by 31st July' 2015. The balance quantity of loop-2 and Jagatpur flyover will be supplied between 15 to 20 August' 2015. The EE, F-133 and Project Manager of M/s. CEC were directed to monitor the supply of steel plates as per above schedule.

The Project Manager of M/s. CEC was finally directed to expedite the various critical activities to ensure completion of work as per revised target dates.

[Signature]
o/c
Project Manager

Flyover Project Circle F-13, PWD

Copy to:-

- (1) Pr. Chief Engineer, FPZ F-1, PWD, 12th Floor, MSO Building, New Delhi for kind information please.
- (2) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7th Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (3) The Executive Engineer, FPD, F-133 for information & necessary action please.

[Signature]
o/c
Project Manager