



**PROJECT MANAGER
FLYOVER PROJECT CIRCLE F-13
PUBLIC WORKS DEPARTMENT, GOVT. OF DELHI
MUKARBACHOWK, G. T. KARNAL ROAD,
DELHI - 110033**

Ph: 011-27691871, Fax No.: 011-27691971

E-Mail: pmpwddelhi13@gmail.com



F. No. 23(24-I)/PM/FPC/F-13/PWD/2015/

1890

Date: - 18-8-15

Inspection Note

Sub: - Inspection Note for the work of “Comprehensive Development of Corridor (Outer Ring Road) between Mangolpuri to Madhuban Chowk”.

Inspected the site of Mangolpuri to Madhuban Chowk along with the EE, F-134 and Project Manager of M/s. ITD Cementation on 14.08.2015.

Started the inspection from A-2 ramp side where reinforcement for friction slab was in progress. Minor rectification in the ramp reinforcement was pointed out.

Wing erection in few spans was also in progress. It was again directed that proper net should be provided to cover the gaps between the wing segments to avoid any accident due to free fall of any object.

The activity of casting of side crash barrier and central verge was also in progress. It was pointed out to check the shuttering for side crash barrier by alignment on the deck so as to identify any defective piece for its rectification. It is very much necessary to maintain the line & level of the side crash barriers and central verge.

In the site office, reviewed the other critical items. The agency was directed to start the load testing on priority which has been delayed abnormally.

The erection of wing segment should also be expedited.

The activity of underdeck finishing has not been started till date which is a very time consuming. It was again directed to start the same in full swing by deploying the different teams at different places. The sample of the colour scheme should also be prepared on priority as per discussion held at site.

The detailing of rain water pipes was also discussed and it was directed to provide a sample immediately wherein the longitudinal drainage pipe should run along the fascia panel of the crash barriers.

The other activities of pending drain work, re-fixing of drain covers and fixing of membrane on joints of drain covers etc. should also be expedited. The activity of tile fixing in footpath also needs to be expedited.

The status of supply of APP layer was also enquired and it was informed that the same will be supplied within this month. This also needs to be expedited.

It was also directed that all the prescribed safety measures should be taken at all the places of ongoing activities. Required number of Marshals should be deployed at various location to ensure smooth traffic movement. It was also directed that the pot holes developed during the rains should be repaired on top priority.

Finally, the agency was directed to expedite the various activities so as to ensure that the project is completed as per the revised target date.

ole 17/8
Project Manager

Flyover Project Circle F-13, PWD

Copy to:-

- (1) The Pr. Chief Engineer, Flyover Project Zone F-1, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7th Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (3) The Executive Engineer, FPD, F-134 for information and n.a. please.

ole 17/8
Project Manager