



**PROJECT MANAGER
FLYOVER PROJECT CIRCLE F-13
PUBLIC WORKS DEPARTMENT, GOVT. OF DELHI
MUKARBA CHOWK, G. T. KARNAL ROAD,
DELHI - 110033**

Ph: 011-27691871, Fax No.: 011-27691971

E-Mail: pmpwddelhif13@gmail.com



F. No. 23(28-I)/PM/FPC/F-13/PWD/2015/ 1960

Date: - 25-8-15

Inspection Note

Sub: - Inspection Note for the work of "Comprehensive Development of Corridor (Outer Ring Road) between Madhuban Chowk to Mukarba Chowk."

Inspected the site of Madhuban Chowk to Mukarba Chowk on 24.08.2015 along with Project Manager of M/s. ITD Cementation and AEs of F-131 as the EE has gone for training at NIFM, Faridabad.

First, went to the location of Madhuban Chowk to assess the traffic situation after closing of cut at Power House red light. The matter was also discussed with the traffic police personnel at Madhuban Chowk crossing. They proposed to create more space for U-turn at the Madhuban Chowk crossing by widening of road. It was directed to study the proposal and do the needful immediately.

In the site office, reviewed the progress of work. It was pointed out that despite repeated request by the undersigned, the work of development of service road and side footpath on L.H.S. near Pravshant Vihar Market has not been started. This is a time consuming job and this should be taken up on priority. The Project Manager of M/s. ITD committed to start the same within two days.

The underdeck finishing has not been started in full swing. The Project Manager of M/s. ITD informed that they have hired a specialized agency for doing the same which will be started within few days.

Regarding the load testing, which has been delayed by the agency abnormally, the Project Manager, M/s. ITD intimated that they will be starting the same in the last week of Sep.' 2015. It was not agree upon and the agency was asked to carry out the same as early as possible.

The other activities like c/o of drain especially from Haryana Canal to Badli Mor on L.H.S. should be expedited and service road developed and made through so that traffic congestion on main Road is reduced. The activities of over deck finishing, casting and erection of wing segments should also be expedited. The AEs informed that the agency has shortage of labour for a long time due to which the progress of work has been slowed down. The agency was directed to enhance the various resources including labour so as to complete the work as per revised target date.

[Signature]
Project Manager

Flyover Project Circle F-13, PWD

Copy to:-

- (1) Pr. Chief Engineer, Flyover Project Zone F-1, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7th Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (3) The Executive Engineer, FPD, F-131 for information & necessary action please.

[Signature]
Project Manager