

	<p align="center">CHIEF PROJECT MANAGER (FLYOVER) 1 PUBLIC WORKS DEPARTMENT GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI – 110033</p> <hr/> <p align="center">Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: cpmpwddelhifl@gmail.com</p>	 <p align="center">एक कदम स्वच्छता की ओर</p>
---	--	---

F. No. 23(24-I)/ CPM/F 1/PWD/2015/2139

Date: 22-9-15

Inspection Note

Sub: - Inspection Note for the work of “**Comprehensive Development of Corridor (Outer Ring Road) between Mangolpuri to Madhuban Chowk**”.

Inspected the site of Mangolpuri to Madhuban Chowk along with the EE, F-134 and Project Manager of M/s. ITD Cementation on 19.09.2015.

Started the inspection from Madhuban Chowk side on R.H.S. It was directed to expedite the work of placing of drain cover properly and construction of footpath on priority as the same is going on very slow.

Then, went towards the A-2 side ramp and over deck. The wing erection has been completed and work of lateral stitching was going on. It was directed to ensure placing of safety net at all locations wherever reinforcement of lateral stitching is being placed.

It was informed that the load testing is to be carried out on span P59- A2. It was directed to carry out all the activities in this span on priority as load test has to be done after laying the BC layer. At other places, also, over deck cleaning including cutting of reinforcement and sealing with epoxy should be expedited.


Minor rectification at places in the crash barrier w.r.t. line and level should be carried out on priority.

The underdeck finishing is also not going on with desired speed. As on date, 5-6 spans have been completed. It was directed to deploy more resources for underdeck finishing and also prepare a sample of colour scheme as directed on number of times.

No works of rain water pipe below deck surface is going on. The EE, F-134 is going to prepare a sample for fixing of FRC panels on the piers. The EE, F-134 was advised that before preparing this sample, Rain Water pipe on this pier should be installed.


Repair of stub of spine segment where wing segment has been rested is also pending for a long time. It should also be expedited.

It was again emphasized that the agency should expedite the progress of footpath work which is going on very slow.


**Chief Project Manager
(Flyover) 1, PWD**

Copy to:-

- (1) The E-in-Chief (Projects), PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7th Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (3) The Executive Engineer, FPD, F-134 for information and n.a. please.


Chief Project Manager