

	<p align="center"><b>CHIEF PROJECT MANAGER (FLYOVER) 1 PUBLIC WORKS DEPARTMENT GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI - 110033</b></p> <p align="center"><b>Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: <a href="mailto:cpmpwddelhi1@gmail.com">cpmpwddelhi1@gmail.com</a></b></p>	 एक कदम स्वच्छता की ओर
---	--	--

F. No. 23(23) (I)/CPM/F 1/PWD/2015/ 276

Date: 1-2-16

**Inspection Note**

**Name of work: - Comprehensive Development of Corridor (Outer Ring Road) between Mukarba Chowk to Wazirabad Chowk.**

Inspected the site of Mukarba Chowk to Wazirabad along with EE, F-11, PWD and Project Manager of M/s. CEC on 29.01.2016.

First, went to the Burari flyover where work of BM was in progress in A-1 ramp. Before doing the BM, it was directed to carry out the necessary repairs in the crash barriers. The top level of the foundation of the street poles was higher and matter was discussed with the EE (Elec.) to review the same.

It was again directed to increase the number of grinders before painting of crash barriers so as to have the smoother surface.

The EE, F-11 discussed the issue of dimension of the rotary below Burari flyover. It was directed to take up the matter with consultant for necessary modification, if required, in its dimensions. It was also directed to carry out the necessary finishing of the piers so that anti-carbonation paint work is also started.

Then, went to the Bhalswa flyover where reinforcement for one module on R.H.S. carriageway (32-45-32) was ready for concrete laying but some work in the steel girders was still pending. The agency was directed to tie up with M/s. P&R for completing the balance work in steel girders on priority. The progress of A-1 and A-2 ramps was also reviewed and certain target dates were committed by the concerned Engineers of M/s. CEC and M/s. P&R as below: -

***Bhalswa flyover***

A-1 ramp RE wall work to be completed by 10.02.2016

A-2 ramp RE wall work to be completed by 06.02.2016

Deck slab casting in Bhalswa flyover to be completed by 20.02.2016


***Regarding Mukundpur flyover ramp work, the agency committed the following target dates: -***

A-1 ramp work to be completed by 28.02.2016

A-2 ramp work to be completed by 10.03.2016

*It was directed to squeeze the program of completion of ramps of Mukundpur flyover.*

The progress of casting of portal beam in Mukundpur flyover is not satisfactory. Permission for traffic diversion has been granted for last one week but work of erection of middle support of portal beam has not been started in full swing. The EE, F-11 was directed to call a meeting in the chamber of the undersigned on Saturday i.e. on 30.01.2016 with the higher management of M/s. CEC.

  
**Chief Project Manager  
(Flyover) 1, PWD**

**Copy to:-**

- (1) The E-in-C (Projects), PWD, 12<sup>th</sup> Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Pr. Chief Engineer (Projects), PWD, 9<sup>th</sup> Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (3) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7<sup>th</sup> Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (4) The Executive Engineer, F-11, PWD for information & necessary action please.

  
**Chief Project Manager**