

	<p align="center"><b>CHIEF PROJECT MANAGER (FLYOVER) 1 PUBLIC WORKS DEPARTMENT GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI - 110033</b></p> <p align="center">Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: <a href="mailto:cpmpwddelhifl@gmail.com">cpmpwddelhifl@gmail.com</a></p>	
---	---	--

F. No. 23(29-I)/CPM/F 1/PWD/2016/464

Date: -17-2-16

**Inspection Note**

**Sub: - Inspection Note for the work of "Comprehensive Development of Corridor (Outer Ring Road) between Vikaspuri to Meera Bagh."**

Inspected the site of Vikaspuri to Meerabagh Project on 17.02.2016 along with the Superintending Engineer, F-12 and Project Manager of M/s. Simplex.

Again reviewed the footpath work being done on R.H.S. adjacent to A-2 ramp. This is third or fourth inspection at the same location but still found that the gap of drain covers are not being sealed properly. The mortar used for sealing the joints on top was also not proper. It was directed to use coarse sand in mortar (1:3/1:4) and seal the joints from top and sides. Joints should be first cured for some time before fixing of geo-fabric. The gap between the top of drain wall and bottom of drain covers should also be sealed, photograph of which was also sent through WhatsApp on 17.02.2016 (today), as being done in the stretch from Madhuban Chowk to Mukarba Chowk. PCC on both sides of drain should be done only after above activities.


Then, went to the nallah portion where four longitudinal girders between PP-1 and PP-2 have been erected but the progress of erection is slow. Also checked the placing of bearing of portal PP-2 on R.H.S and certain rectifications were suggested as level of the grout was not proper. It was also directed to ensure proper curing of the grout material.

Then, reviewed the programme of erection of steel girders of elevated corridor in nallah portion in details. During the meeting with Mr. Pawaljit, M.D. of M/s. P&R on Monday i.e. on 15.02.2016, he committed that the erection in nallah portion will be completed by 9<sup>th</sup> March' 2016 but it is felt that the progress as on date was not going on as per the commitment made two days ago itself. Matter was again discussed with M/s. P&R who again reconfirm his commitment. The SE, F-12 was directed to prepare a detailed program of work in nallah portion which should include erection of portal beams, fixing of bearing, its grout, erection of longitudinal steel girders, placing of bearing, shuttering and casting of deck slab etc. All efforts should be made to complete the elevated corridor in nallah portion by 31<sup>st</sup> March 2016.

The program of completion of elevated corridor except nallah portion was also discussed in detail. Earlier, it was committed to be completed by 31<sup>st</sup> Dec.' 2015, thereafter it was committed to be completed by 15<sup>th</sup> Feb.' 2016, then by 28<sup>th</sup> Feb.' 2016 and now it was committed to complete the same by 15<sup>th</sup> March' 2016. The SE, F-12 should immediately get the detailed break-up of various pending activities of elevated corridor and ensure that the same are completed by 15<sup>th</sup> March' 2016 as now committed by the agency.


Earlier, it was directed to prepare a sample of painting of crash barrier and central verge in small portions (10m to 20m) but the same has not been completed. The agency committed to complete the same within 4 days. It was made very clear that no pin-holes should be visible in the crash barrier/central verge and its surface should be properly finished using different numbers of sandpapers before painting.

Then, went to the casting yard where some samples of anti-carbonation paint was prepared on mock-up pier but it was not of the same colours which were approved earlier. Again colours were reconfirmed and agency was directed to prepare a sample accordingly on top priority.

  
**Chief Project Manager  
(Flyover) 1, PWD**

**Copy to:-**

- (1) The E-in-Chief (Projects), (Flyover) 1, PWD, 12<sup>th</sup> Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Pr. Chief Engineer (Projects), PWD, 9<sup>th</sup> Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (3) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7<sup>th</sup> Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (4) The Superintending Engineer, F-12, PWD for information & necessary action please.

  
**Chief Project Manager**