

	<p align="center"><b>CHIEF PROJECT MANAGER (FLYOVER) 1 PUBLIC WORKS DEPARTMENT GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI – 110033</b></p> <hr/> <p align="center"><b>Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: <a href="mailto:cpmpwddelhif1@gmail.com">cpmpwddelhif1@gmail.com</a></b></p>	 <p align="center">एक कदम स्वच्छता की ओर</p>
---	--	---

F. No. 23(23) (I)/CPM/F 1/PWD/2016/

514

Date: 23-2-16

### Inspection Note

**Name of work: - Comprehensive Development of Corridor (Outer Ring Road) between Mukarba Chowk to Wazirabad Chowk.**

Inspected the site of Mukarba Chowk to Wazirabad along with EE, F-11, PWD and Project Manager of M/s. CEC on 20.02.2016.

First, inspected the site of Libaspur Bridge which is complete. Matter was discussed with Engineer-in-Chief, PWD to take up the matter with Hon'ble Minister, PWD regarding its opening.

Then, went to the Bhalswa Bridge where reviewed the progress of both side ramps and casting of deck of L.H.S. carriageway. The progress of ramps is not going on satisfactorily. Regarding, casting of deck slab, it was informed that the same will be casted on 22<sup>nd</sup> and 23<sup>rd</sup> Feb.' 2016.

Then, went to Burari flyover location and reviewed the progress of construction of rotary below flyover. It was directed to expedite the same. It was informed that the progress of bituminous work has been hampered due to non-supply of bitumen on account of ongoing agitation by Jaat community.

Then, went to the Jagatpur flyover and reviewed the progress of work there. The Project Manager of M/s. CEC requested to supply the reinforcement detailing of PL-3 to PL-6 span as shuttering has been completed. Matter was discussed with Mr. Venkat of M/s. CCPL with whom the drawings are pending for proof checking. He was requested to immediately issue the drawings. The agency was also directed to start the road widening on Jagatpur road so that ramp construction is started there.

Then, in the site office, reviewed the entire progress of work. It was expressed that due to lack of foresightedness, desired progress is not being achieved. It was pointed out very clearly that Bhalswa flyover, in the present circumstances, has to be completed by 31<sup>st</sup> March' 2016. The agency should submit the layer-wise program of completion of ramps and other activities.

The progress of Mukundpur flyover was also discussed in detail. The agency informed that they will be able to cast the portal beam by 15<sup>th</sup> March' 2016. Thereafter, erection will be completed by the first week of April' 2016. In the present circumstances, it is felt that this flyover should be completed by 30<sup>th</sup> April' 2016. The progress of construction of ramp of Mukundpur flyover is also not satisfactory. It is felt that more concentration is required on Mukundpur flyover.


The quantity of shutters for crash barrier and central verge also needs to be enhanced on priority as this will become a critical activity later on.

Then, reviewed the progress of construction of footpath, cycle track, fixing of kerb stones etc. It was directed that all these activities should be completed within next three months and accordingly procurement of kerb stones, tiles, etc. should be ensured. A detailed data sheet should be prepared w.r.t. the availability of tiles and kerb stones on daily basis so that the above target is achieved. It was also




directed to prepare a sample of footpath, cycle track,/green belt in around 100 mtr. length within a week's time. The EE, F-11 was directed to monitor the availability of these material and fixing thereof, very minutely. After detailed deliberation, it emerged that number of moulds for casting of kerb stones needs to be almost doubled. Similarly, procurement of tiles also needs to be doubled. The agency should submit a detailed program of all these activities on priority.

The agency was also directed to submit a detailed program of Jagatpur flyover.

  
o/c Chief Project Manager  
(Flyover) 1, PWD

**Copy to:-**

- (1) The E-in-C (Projects), PWD, 12<sup>th</sup> Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Pr. Chief Engineer (Projects), PWD, 9<sup>th</sup> Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (3) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7<sup>th</sup> Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (4) The Executive Engineer, F-11, PWD for information & necessary action please.

  
o/c Chief Project Manager