

	<p align="center">CHIEF PROJECT MANAGER (FLYOVER) 1 PUBLIC WORKS DEPARTMENT GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI - 110033</p>	
<p align="center">Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: cpmpwddelhif1@gmail.com</p>		<p align="center">एक कदम स्वच्छता की ओर</p>

F. No. 23(23) (I)/CPM/F 1/PWD/2016/ 1201

Date: 4-5-16

Inspection Note

Name of work: - Comprehensive Development of Corridor (Outer Ring Road) between Mukarba Chowk to Wazirabad Chowk.

Inspected the site of Mukarba Chowk to Wazirabad along with EE, F-11, and Project Manager of M/s. CEC on 04.05.2016.

First, went to the Bhalswa flyover where preparation of load testing is being carried out. The load testing was to be started from Monday i.e. on 02.05.2016 but the same has been delayed due to some problem in procurement of dial gauges at site. The other activities like finishing and painting of crash barrier, fixing of kerb stones etc. are also progressing very slow. During the last inspection, it was directed to raise the level of grating of rain water spout and it was committed to complete the same by today but not even a single sample has been prepared. Rectification in line and level of kerb stones in central verge was also point out.

The Project Manager of M/s. CEC was directed to immediately deploy more painters and gangs on kerb stones work etc. The work of raising of grating of water spout should also be completed on priority. It is not understood why small-small things are being delayed.

Then, went to the Mukundpur flyover and reviewed the progress of A-2 ramp. The work of only one dirt wall on L.H.S. was in progress whereas work of both the dirt wall of A-2 ramp can be taken up simultaneously. The work of erection of RE wall panel and filling in ramp is also going on in an unplanned manner. The Project Manager of M/s. CEC was directed to work as per a fixed programme and monitor on daily basis.

Then, went to the A-1 ramp where erection of RE wall work has been completed. It was directed to immediately take a hydra on the deck on L.H.S. and start the casting of crash barrier and central verge.

The progress of erection of RE wall panels in loop-2, L.H.S. near Mukundpur junction was also reviewed and there also the progress is slow.

The Project Manager of M/s. CEC was directed to come in the O/o the undersigned with a detailed programme of Mukundpur flyover and other activities immediately.

4/5/16
pe Chief Project Manager
(Flyover) 1, PWD

Copy to:-

- (1) The Engineer-in-Chief, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Pr. Chief Engineer (Projects), PWD, 9th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (3) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7th Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (4) The Executive Engineer, F-11, PWD for information & necessary action please.

4/5/16
pe Chief Project Manager