

	<p align="center"> CHIEF PROJECT MANAGER (FLYOVER) 1 PUBLIC WORKS DEPARTMENT GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI - 110033 Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: cpmpwddelhi1@gmail.com </p>	 एक कदम स्वच्छता की ओर
---	---	--

F. No. 23(29-I)/CPM/F 1/PWD/2016/

1564

Date: - 14-6-16


Inspection Note

Sub: - Inspection Note for the work of "Comprehensive Development of Corridor (Outer Ring Road) between Vikaspuri to Meerabagh."

Inspected the site of Vikaspuri to Meerabagh along with the SE, F-12 and Mr. Pal, Project Manager of M/s. Simplex on 14.06.2016.


Started the inspection from A-1 pier side and following are the observations: -

- ✓ The SE, F-12 discussed certain issues regarding level of road at the start of A-1 ramp, issues related to road work at Zero Chainage and issues related to service road on L.H.S. All the issues were finalized. On L.H.S., at the start point, lot of trees are still to be cut for which permission is pending for a long time with Forest Department. The SE, F-12 proposed to lay the paver block on service road above drain, because lot of services are passing below service road, so that this area is effectively used. Similar was the situation near Kangra Niketan society. The SE, F-12 was directed to call a separate tender for the paver tiles.
- ✓ Then, went over the deck above Najafgarh Drain where DBM/BC has been completed and cutting of DBM/BC for laying of expansion joint was in progress. The Project Manager of M/s. Simplex committed to complete the expansion joint fixing work on both side carriageway, above Najafgarh Drain, within a week's time.
- ✓ The activities of casting of kerb channel in the line of rain water spout, sealing of joints of bituminous road and central verge/crash barrier and painting of central verge/crash barrier also need to be expedited.
- ✓ The number of grinders are still to be increased to the required extent so as to have desired line and level of crash barrier/central verge.
- ✓ The status of fixing of street light poles was also reviewed with the AE (Elec.) present at site who committed to install the balance poles on elevated corridor within 2-3 days. The AE (Elec.) was also directed to ensure that the electrical poles on at-grade roads are fixed and street lights made functional on priority.
- ✓ The SE, F-12 was also directed to ensure timely desilting of drain, under deck finishing, fixing of rain water pipes below elevated corridor, etc.
- ✓ The Project Manager of M/s. Simplex committed that as per the present progress, all the activities on the elevated corridor are likely to be completed by 25th June' 2016.


**Chief Project Manager
(Flyover) 1, PWD**

Copy to:-

- (1) The Engineer-in-Chief, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Pr. Chief Engineer (Projects), PWD, 9th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (3) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7th Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (4) The Superintending Engineer, F-12, PWD for information & necessary action please.


Chief Project Manager