

	<p align="center">CHIEF PROJECT MANAGER (FLYOVER) 1 PUBLIC WORKS DEPARTMENT GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI - 110033</p> <hr/> <p align="center">Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: cpmpwddelhif1@gmail.com</p>	
---	--	---

F. No. 23(29-I)/CPM/F 1/PWD/2016/

1707

Date: - 29-6-16

Inspection Note

Sub: - Inspection Note for the work of "Comprehensive Development of Corridor (Outer Ring Road) between Vikaspuri to Meera Bagh."

Inspected the site of Vikaspuri to Meerabagh along with the SE, F-12 and Engineers of M/s. Simplex on 29.06.2016 as the Project Manager was not present.

First, went to the A-1 ramp where road work was in progress. The material was also being shifted for load testing on 45 mtr. span over Najafgarh Drain.

The casting of cut-panel of crash barrier on R.H.S. and central verge of one span is still pending. The SE, F-12 informed that the same is pending due to short supply of stone grit.

Then, took the round of site. The SE, F-12 also discussed the issue of construction of service road on R.H.S. near P-34.

Then, in the site office, reviewed the various pending items of elevated corridor. The item of painting, casting of kerb channel, grinding of crash barrier and central verge at few places to have required line and level, concreting in cross-drainage pipe in central verge etc. are still pending. After detailed discussion, the Engineers of M/s. Simplex committed that the same will be completed by 5th July' 2016.

Regarding the load test, it was directed to complete the same by 8th July' 2016 including unloading so that the elevated corridor can be inaugurated around 10th July' 2016.

The kerb stones fixed in central verge in A-1 ramp needs to be replaced/rectified as at few places, the same were found to be damaged/repared. The SE, F-12 should also review the level of kerb stones.

Casting of seismic arrester in the nallah portion should also be expedited as earlier it was committed to complete the same by 30th June' 2016 which has been delayed due to non-availability of coarse aggregate.

The SE, F-12 was directed to closely monitor all the pending activities to ensure that the same are completed before 10th July' 2016.

29/6
Chief Project Manager
(Flyover) 1, PWD

Copy to:-

- (1) The Engineer-in-Chief, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Pr. Chief Engineer (Projects), PWD, 9th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (3) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7th Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (4) The Superintending Engineer, F-12, PWD for information & necessary action please.

29/6
Chief Project Manager