

	<p style="text-align: center;">CHIEF PROJECT MANAGER (FLYOVER) 1 PUBLIC WORKS DEPARTMENT GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI – 110033</p> <hr/> <p style="text-align: center;">Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: cpmpwddelhif1@gmail.com</p>	 <p style="text-align: center;">एक कदम स्वच्छता की ओर</p>
---	--	--

F. No. 23(23)/CPM/F 1/PWD/2017/471

Date: - 19/06/17

INSPECTION NOTE

Name of Work: Comprehensive Development of Corridor (Outer Ring Road) between Mukarba Chowk to Wazirabad Chowk. SH: C/o Flyovers, Loops, Bridges across supplementary drain, FOBs, Footpath, Cycle Track, Widening of Road on embankment, Rain Water Harvesting Scheme, Electrical works and other allied works.

Agreement No.: 01/EE/F-133/PWD/2013-14


Agency: M/s Continental Engineering Corporation

The above work was inspected by the undersigned in the presence of Sh. Nipun Gupta, Executive Engineer, F-11, PWD, Sh. Vinod Kumar Shrivastava, Assistant Engineer, F-11 and Sh. Saurabh Mishra, Project Manager, Sh. Yogesh Goyal, Works-in-Charge of M/s Continental Engineering Corporation on 17.06.2017.

The observations are as under: -

1. Regarding cleaning of supplementary drain – The progress of de-shuttering is very slow due to which target date for cleaning of temporary bundies from supplementary drain is going to be missed. Earlier M/s Continental Engineering Corporation has committed to clear the drain by 15th June. However, during site visit, Sh. Saurabh Mishra, Project Manager of M/s Continental Engineering Corporation committed to clean first 15m width latest by 20th June. Executive Engineer, F-11 was directed to follow up the issue daily and submit report every evening.
2. It was enquired as to why erection of steel girders between P6-P10 of Jagatpur is not going on. Project Manager of M/s Continental Engineering Corporation informed that fabrication and erection agency M/s AIML is not responding and they are in talks with alternative agency M/s P&R for erection work. The matter was discussed with Mr. Rao, Project Leader of M/s Continental Engineering Corporation and he confirmed that work order for erection of steel girders by M/s P&R will be issued by 15.06.2017. This work is being delayed by agency without any reason. Executive Engineer, F-11 was directed to take up the matter with M/s P&R and confirm when the work of erection can be started at the earlier.

3. Regarding construction of Jagatpur A2 ramp, it has been observed that the agency is delaying the work deliberately. There has been undue delay by the agency in starting this work due to unknown reasons. The agency is not able to supply boulders at this location for last three months. The Project Manager of M/s Continental Engineering Corporation, Mr. Saurabh Mishra committed that all the boulders will be supplied by Sunday 18.06.2017. Executive Engineer, F-11 was directed to submit daily report on this.
4. The line and levels of kerb stones at some locations was not proper. Assistant Engineer F-111, Assistant Engineer F-112 and Assistant Engineer F-114 were directed to personally check the line and levels as such type of shoddy work is not acceptable.


(G. P. Bansal)
Chief Project Manager
F-1, PWD

Copy to:-

1. Sh. Nipun Gupta, Executive Engineer, Flyover Project Division F-11, PWD (NCTD), Mukarba Chowk, Delhi-110033 for information and necessary action.
2. Sh. Rakesh Chand, Assistant Engineer, F-111, Flyover Project Division F-11, PWD (NCTD), Mukarba Chowk, Delhi-110033 for information and necessary action.
3. Sh. Anand Kumar, Assistant Engineer, F-112, Flyover Project Division F-11, PWD (NCTD), Mukarba Chowk, Delhi-110033 for information and necessary action.
4. Sh. Vinod Kumar Shrivastava, Assistant Engineer, F-114, Flyover Project Division F-11, PWD (NCTD), Mukarba Chowk, Delhi-110033 for information and necessary action.


Chief Project Manager