

<p>अधीक्षण अभियन्ता केन्द्रीय एवं नई दिल्ली परिमंडल लोक निर्माण विभाग, राष्ट्रीय राजधानी क्षेत्र, दिल्ली सरकार, मैरो रोड टी-जंक्शन, रिंग रोड, नियर प्रगति पावर स्टेशन, नई दिल्ली-110002 फोन नं.-23378613/14</p>	<p>दिल्ली सरकार   E-mail ID :sepwddelhicnd@gmail.com</p>	<p>Superintending Engineer Central &amp; New Delhi Circle Public Works Department Govt. of NCT of Delhi, Bhairon Road T-Junction, Ring Road, Near Pragati Power Station, New Delhi-110002 Phone No.: 23378613 / 14</p>
---	--	--

No. 23(15)/SE/C&amp;ND/PWD/2018-19/ 9/22

Date: 24-05-2018

**INSPECTION NOTE**

MSO Bldg was inspected on 22/05/2018 by the undersigned alongwith following officers:-

1. Sh. S.K.Garg, EE,(C&ND Bldg)
2. Sh. Sanjay Verma, EE, (Elect),(DHC&ND)
3. Sh. S.K.Gupta, AE
4. Sh. B.Biswas, AE (Elect)
5. Representative of M/s Johnson
6. Representative of M/S Skyline Air Conditioning Engineers Pvt. Ltd.

During the inspection following directions were given:-

**(A) Replacement of lift at MSO Bldg**

1. 4 Nos. lift are to be replaced. Work is going on in 2 Nos. lifts at present.
2. Progress of work is slow. Contractor was asked to expedite the work so that 2 nos. lift can be provided by 15/06/2018. EE should take action against the contractor for delay in work.
3. Any civil work should be executed by EE, C&ND Building simultaneously so that work is not held up.

**(B) Installation of lift at PGC, M-Block, Vikas Bhawan**

1. Contractor mentioned that lift shall be reached at site by 15/06/2018 and shall be installed by 15/07/2018. EE(E) to ensure the same.
2. EE, C&ND Building should complete the civil work by 15/06/2018 in all respects.

**(C) Traffic Engineering Cell at MSO Building**

1. Contractor M/s Skyline is delaying the work. EEs both Civil and Electrical should take action against the contractor.
2. All efforts should be made to complete the civil work by 30/05/18.
3. Furniture work should be completed by 30/05/2018 except conference table as decided in the meeting.

**(D) Installation of lift at GLNS Complex, Delhi Gate –**

1. EE (E), DHC/ND told that lift has been installed and is being tested.
2. He further mentioned that lift can be handed over if some civil work is completed by EE, C&ND Building. EE Civil to take necessary action in this regard.

(मुकेश कुमार)  
अधीक्षण अभियन्ता

प्रतिलिपि प्रेषित:-

1. The CE (East), PWD, 3<sup>rd</sup> floor, MSO Bldg., New Delhi-110002 – For information please.
2. The EE (C&ND) Bldg. Divn. (M-323), PWD, 1st Floor, A Block, Vikas Bhawan-II, Near Metcalf House, Delhi-110054 – For necessary action.
3. The EE, (DHC/ND) Elect. Divn. (M-451), PWD, Ground Floor, MSO Bldg., Delhi-110002 – For necessary action.
4. Guard File.

अधीक्षण अभियन्ता