



सत्यमेव जयते

राष्ट्रीय राजधानी क्षेत्र दिल्ली सरकार  
GOVT. OF NATIONAL CAPITAL TERRITORY OF DELHI  
लोक निर्माण विभाग  
PUBLIC WORKS DEPARTMENT  
e-mail: pmpwddelhihealth2@gmail.com



अधीक्षण अभियंता  
स्वास्थ्य सिविल परिमंडल-II  
लो०नि०वि०, दिल्ली सरकार,  
डा० बी०एस०ए० अस्पताल परिसर,  
सैक्टर-6, रोहिणी, नई दिल्ली-110085  
दूरभाष:011-27933378, 27933240

SUPERINTENDING ENGINEER  
HEALTH CIVIL CIRCLE -II,  
PWD, GOVT. of NCT DELHI,  
DR. B.S.A. HOSPITAL COMPLEX,  
SECTOR-6, ROHINI, NEW DELHI - 110085  
PHONE: 011-27933378, 27933240

संख्या.: 23(निरीक्षण)/अधी०अभि०स्वा०-II//लो०नि०वि०/2022-23/ 1945-H दिनांक: 15/9/22

### INSPECTION NOTE

An inspection was done by the undersigned for the work of "Upgradation and construction of an additional multi storey building in the premise of Forensic Science Laboratory, Rohini, Delhi" on 14/09/2022 in the presence of the following officials:

#### From PWD:

1. Sh. D. K. Shukla Executive Engineer, HPD-(North)
2. Smt. Aishwarya Assistant Engineer, HPD-(North)

#### From Agency:

3. Sh. Prateek Tewatia Representative of M/s Tewatia Constructions Pvt. Ltd.

The work of shuttering of first floor slab, RCC columns upto first floor, kota stone, water proofing work in the basement were in progress. The following observations were made:

1. It was noticed that the thickness of the kota stone was lesser than the specified. The progress of execution of kota stone waterproofing work was very slow.  
The waterproofing work to be done with the kota stone of the specified thickness and the pieces of lesser thickness to be removed from the site immediately. The progress of waterproofing work to be expedite so that the refilling of the earth can be done.
2. The shuttering in the part portion of the first floor was delayed by 03 days. However, agency assured that the shuttering will be completed within 05 days and the slab will be casted on scheduled date of 23/09/2022.
3. The reinforcement and shuttering of remaining part of first floor columns were in progress. The agency to ensure that the reinforcement in the columns to be placed as per bar binding schedule. The lapping zone of the vertical reinforcement to be ensured. The column to be casted keeping in consideration of the development length in reinforcement of the beam.
4. The de-shuttering of part slab casted on 05/09/2022 was not started. The de-shuttering to be done as per specifications / IS Codes.
5. After removal of the shuttering in due course, the work of partition wall, AC ducting, fire-fighting etc. to be start immediately.

6. The Director, FSL desired to opening of front gate. The necessary action of finalisation of the drawings of gate, execution of services, road etc. to be taken in priority, so that the front gate can be opened by 20/10/2022.

Further, it was also felt that the labour for shuttering and reinforcement are not sufficient to achieve the targets. The agency was asked to increase the labour, so that the targets can be achieved as per the scheduled programme.

The material for other activities to be procured well in advance and to be executed as per the modified schedule submitted by the agency.

( मनोज कुमार )

अधीक्षण अभियन्ता, स्वास्थ्य परिमंडल-2

प्रतिलिपि:

- 1- मुख्य अभि० स्वा०, लो०नि०वि०, 2 तल, बहुमंजिला भवन, नई दिल्ली को सूचनार्थ हेतू प्रेषित।
- 2- अधीक्षण अभियन्ता (वै०), स्वा०वै०परि०, दूसरा तल, एम०एस०ओ० भवन, नई दिल्ली को सूचनार्थ तथा वैधुत गतिविधियाँ समानान्तर execute करने हेतू।
- 3- कार्यपालक अभियन्ता (सिविल), स्वास्थ्य परि० मंडल (उत्तर), लो०नि०वि०, नई दिल्ली को आवश्यक कार्यवाही हेतू प्रेषित।
- 4- फाइल संख्या 23(17)



अधीक्षण अभियन्ता, स्वास्थ्य परिमंडल-2