



सत्यमेव जयते

राष्ट्रीय राजधानी क्षेत्र, दिल्ली सरकार
लोक निर्माण विभाग
अधीक्षण अभियंता
फ्लाईओवर-5

रिंग रोड फ्लाईओवर के नीचे, विपरीत आई0 जी0 स्टेडियम गेट नं0 9, नई दिल्ली-110002
Under Ring Road Bypass Flyover, Opp. of IG Stadium Gate No.9, New Delhi-110002

Email: cmpwddelhi5@gmail.com

Govt. of NCT of Delhi
Public Works Department
Superintending Engineer
Flyover- 5



सं0 23(13)/अधी.अभि./एफ-5/लो.नि.वि./2023-24/560

दिनांक 20 / 12 / 2023

निरीक्षण नोट

Name of work	: C/o Elevated Road over Barapullah Nallah starting from Sarai Kale Khan to Mayur Vihar, New Delhi. (Phase-III).
Agreement No.	: 01/EE/FPD/F-121/2015-2016
Agency	: M/s Larsen & Toubro Ltd.
Date of Start	: 28.04.2015
St. date of Completion	: 27.10.2017
Present Progress	: 82%
Target date of Completion	: 31.12.2024

(Subject to availability of land, tree cutting permission, availability of funds)

Above cited work was inspected by undersigned on 11.12.23 in presence of following-

PWD Side -

1. Sh. Satyam Gupta : AEE, F-211

Agency Side (M/s Larsen & Toubro Ltd.) -

1. Sh. Abhishek : Planning Engineer
2. Sh. Varun Shetty : Construction manager

TPQA Side (M/s RITES) -

1. Sh. Mukesh : Sr. Manager
2. Sh. Sandeep : Manager

During the inspection at site and precast yard of L&T at Sarai kale khan, following observations are made for compliance: -



1. Sacrificial beams & slab were already placed inside LRP 04 well. It was directed to expedite the well cap reinforcement work.
2. Formwork for second lift of lower pylon at location RRP 04 was under progress. It was directed the agency to expedite the shuttering and then concreting work.
3. Inspection of already cast segment (LMP21-22, G1 & G2) for bridge work was done. It was directed to do regular curing to avoid any surface cracks.
4. PSC girder G-3 reinforcement work was in progress. It was directed to apply proper corrosion inhibitor solution over TMT before using them.
5. Agency to adhere to all safety guidelines as per agreement, CPWD Works Manual, Safety codes, Good structural engineering practices & as issued by GNCTD vide No. 4(60)/23-24/PWD-II/Roads (CD No. 057742583)/1054-47 dated 11.07.2023. Responsibility of any violation shall be of executing agency & EE should take action as per guidelines for any violation.
6. It is directed that all measures are to be taken to control air pollution. Responsibility of any violation shall be of executing agency & EE should take action as per guidelines for any violation.

O/K (राजन मोघा)
अधीक्षण अभियंता

प्रतिलिपि सूचनार्थ प्रेषित:-

1. प्रमुख अभियन्ता, लो.नि.वि., 12वां तल, एम.एस.ओ.भवन, नई दिल्ली-110002।
2. प्रधान मुख्य अभियंता, (अनुरक्षण एवं फ्लाइओवर) लोक निर्माण विभाग, 12वां तल, एम0एस0ओ0बिल्डिंग, नई दिल्ली।
3. मुख्य अभियन्ता (फ्लाइओवर), लो.नि.वि., चौथा तल, एम.एस.ओ.भवन, नई दिल्ली को सूचनार्थ।
4. कार्यपालक अभियन्ता, एफ-21, तथा कार्यपालक अभियन्ता एफ-13, नई दिल्ली को सूचनार्थ एवं आवश्यक कार्यवाही हेतु।
5. मैसर्स एल एन टी कंस्ट्रक्शन, टी सी -3 बिल्डिंग, ए टावर चौथा तल, माउट पूनमल्ली रोड मनपक्कम पी.वी. नं 979 चेन्नई-600089।
6. मैसर्स राइट्स लिमिटेड, थर्ड पार्टी इंस्पेक्शन एंड क्वालिटी एश्योरेंस, चौथी मंजिल, हाईवे डिवीजन, राइट्स भवन, प्लॉट नंबर-1, सेक्टर 29, गौरगांव -122001।
7. गार्ड फाईल

O/K
अधीक्षण अभियंता