

Then took the round of casting yard. In few segments, minor breaking of corner was observed and it was directed to remove the shuttering with utmost care to avoid any damage to the concrete surface.

Since, it is very hot, EE and agency both were directed to ensure proper curing of concrete structures including segments for required period.

Mr. Vinod Kumar Srivastva, AE who is looking after the work of segment casting suggested that in the wing segment, the bottom slab portion in the area to be stitched with spine segment needs to be strengthened by providing reinforcement dowels into the concrete of stitched portion. The suggestion was logical and he was directed to follow the same in one wing segment and also forward his suggestion to M/s. L&T Ramboll for consideration and issue of corrected drawing.

Finally, EE was directed to get the program with respect to spine casting and erection of spines and wings segment & monitor the same closely.

de 
Project Manager
Flyover Project Circle F-13, PWD

Copy to:-

- (1) Chief Engineer, Flyover Project Zone F-1, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Executive Engineers, FPD, F-131 for information & necessary action please.

de 
Project Manager