


The position of embankment widening work was also enquired and it was pointed out that as on date, the earth filling agency is doing the rectification in the area where deficiencies have been pointed out. The Project Manager of M/s. CEC was directed to expedite the earth work.

Thereafter, visited the site of Jagatpur flyover and checked the reinforcement of one pile cap. Earlier lot of deficiencies were pointed out in the reinforcement of this pile cap which was re-opened and done again. It was now almost O.K. and some reinforcement was still to be placed.

Then went to the Jagatpur village site where road widening using RE wall is to be done. In this area, around 200 m length of wall of the drain is to be casted as it has been left incomplete by the Irrigation & Flood Control Department. The height of the filling seems to be around 2 m and it was pointed out that until & unless this road widening is done, piling work/work of flyover in this area cannot be done. It was suggested to the Project Manager of M/s. CEC that he should immediately constitute a separate team for the work in this area as this has been the most neglected area on the part of the agency. EE, F-133 was directed to get the NDPL line shifted on priority in this area and pursue the tree cutting permission which is still pending from the Forest Department.

Matter was also discussed with Mr. H.C. Sharma of NDPL w.r.t shifting of 11 KVA NDPL line on L.H.S. between CNG pump station and PWD site office. He was requested to start the shifting as shifting charges may be deposited by PWD in due course of time.

Then went to the site of solid slab near Cemetery where shuttering of first two span was in progress. At number of places, level of the plates was not matching with each other which may create tuck. Mr. Sumit, DPM of M/s. CEC was directed to make the plate perfectly levelled to the maximum possible so that we get the smoother surface. EE, F-133 was directed to monitor the same very minutely.


o/c Project Manager
Flyover Project Circle F-13, PWD

Copy to:-

- (1) Chief Engineer, Flyover Project Zone F-1, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Executive Engineer, FPD, F-133 for information & necessary action please.


o/c Project Manager