

The first wing erection in the first span (A-2_P-79) has also not been started though the wing erection trolley have been erected. It was informed that drain work on L.H.S. in A-2 area is to be completed. The agency was directed to complete the same on priority. Agency was also advised to find out the way to start the wing erection immediately.


The Project Manager of M/s. Simplex was also directed to prepare a program for completion of whole work including the program of casting of spine/wing segments, erection of spine/wing segments so as to complete the work at the earliest. EE was also directed to study this program as per discussion held and then discuss with undersigned.

After discussion, went to the casting yard where one spine segment was being readied for casting. As already pointed out on number of occasions and also through Inspection Note issued on 05.08.2014 for EE-F-134/F-131, proper care should be taken to ensure proper buffing/cleaning of shutter surface for spine segment, filling the gap between the shear key mould/sheathing duct locator and shutter surface of bulk head, maintaining proper cover all around the reinforcement, maintaining proper quality of concrete during pouring in the segment etc. It was advised that all these small but important activities should be monitored closely without any laxity so that it becomes a routine and desired quality of segments is achieved.


Project Manager
Flyover Project Circle F-13, PWD

Copy to:-

- (1) Chief Engineer, Flyover Project Zone F-1, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Executive Engineers, FPD, F-132 for information & necessary action please.


Project Manager