


**PROJECT MANAGER  
FLYOVER PROJECT CIRCLE F-13  
PUBLIC WORKS DEPARTMENT, GOVT. OF DELHI  
MUKARBA CHOWK, G. T. KARNAL ROAD,  
DELHI - 110033**

**Ph: 011-27691871, Fax No.: 011-27691971**

**E-Mail: [pmpwddelhi13@gmail.com](mailto:pmpwddelhi13@gmail.com)**



F. No. 23(69)/PM/FPC/F-13/PWD/2014/ 2391

Date: 30-9-14

**INSPECTION REPORT OF PROJECT MANAGER IN RESPECT OF FLYOVER  
PROJECT CIRCLE (F-13) FROM 22.09.2014 TO 27.09.2014**

**DATED 22.09.2014**

Went to NGT where next date of hearing has been fixed on 25<sup>th</sup> September' 2014. EE was also directed to contact the Govt. Counsel to explore the possibility of approaching Supreme Court as the matter is not being disposed-off by NGT for one reason or the other.

Then, went to Chief Engineer office to discuss the certain issues.

While, coming back, went to Dheerpur casting yard and reviewed the casting of spine segment. EE, F-131 and Project Manager of M/s. ITD were present. Various critical issues viz. certain improvements in the shutter surface of spine segment, casting of crash barrier fascia panels etc. were discussed in detail. (Detailed Inspection Note has been issued separately)

Then, went to Libaspur casting yard to see the behaviour of self-compacting concrete during its pouring after 2-3 hours for which trail mix were being done by field staff throughout the day.

**DATED 23.09.2014**

Inspected the site of Vikaspuri to Meerabagh along with EE, F-132 and Project Manager of M/s. Simplex. Various critical issues viz. cleaning of concrete surface of spine & wing, repair of DJB line, removal of malba, cleaning, painting & replacing of damaged barricading boards etc. were discussed in detail.

Then, went to the location of second launcher where threading of strands was in progress.

Then, went to casting yard and reviewed the progress of spine and wing casting.

Then, took the round of casting yard and understood the new arrangement for casting of diaphragm wing segment, being proposed, to ensure proper flow of concrete in all directions. (Detailed Inspection Note has been issued separately)

Went to Chief Engineer office for discussion on various Extra/Substitution/Deviation statements.

**DATED 24.09.2014**

Went to the site of Jagatpur flyover and reviewed the activities being done at site. For doing the monopile for Jagatpur flyover, earth filling in embankment was being done. The boring for de-watering at culvert location was also in progress. EE, F-133 was also directed to start the work on R.H.S. where there is encroachment by shops etc.

Then, went to the loop-2 location where bearing of P-4 pier was being installed. Checked the level of bearing and was found to be horizontal. De-shuttering of first solid slab was also in progress.

Then, went to Bhalswa Chowk flyover where concreting of pier was being done with self-compacting concrete. Chief Engineer also visited the site and inspected the pier which has got honeycombing.

In the office, reviewed the various issues of M/s. CEC with Mr. Manish of M/s. CEC & EE, F-