


PROJECT MANAGER
FLYOVER PROJECT CIRCLE F-13
PUBLIC WORKS DEPARTMENT, GOVT. OF DELHI
MUKARBA CHOWK, G. T. KARNAL ROAD,
DELHI - 110033

Ph: 011-27691871, Fax No.: 011-27691971

E-Mail: pmpwddelhif13@gmail.com



F. No. 23(69)/PM/FPC/F-13/PWD/2014/2485

Date: 14-10-14

**INSPECTION REPORT OF PROJECT MANAGER IN RESPECT OF FLYOVER
PROJECT CIRCLE (F-13) FROM 07.10.2014 TO 11.10.2014**

DATED 07.10.2014

Went to the Chief Engineer, F-1 office for attending Monthly Review Meeting held on every first Monday.

In the office, discussed the various issue w.r.t. shuttering for deck slab in composite structures and other issues with Mr. Rajkumar Shukla of M/s. L&T Ramboll and Design Engineer of M/s. CEC. Also disposed of various other important issues.

DATED 08.10.2014

Chief Engineer, F-1 inspected the site of Vikaspuri to Meerabagh and reviewed the progress of work with Mr. Sen Gupta & Mr. Roy Chaudhary of M/s. Simplex and EE, F-132 & his team. It was emphasized that the contractor should immediately enhance the production of spine and wing segments. The speed of erection also needs to be enhanced on top priority. After detailed discussion, the agency intimated that they will complete the casting of spine segments by Feb.' 2015 and its erection will be completed by March' 2015. Wing casting will be completed by April' 2015 and wing erection will be completed maximum by June' 2015. It was also emphasized that Project work in Najafgarh Drain is very critical and needs to be closely monitored for its early completion.

Inspected the site of Mangolpuri to Madhuban Chowk along with EE, F-134 and Project Manager of M/s. ITD. Various issues w.r.t. alignment of wing segments, fixing of kerb stones and their height on footpath, issue of connection of new drain with trunk drain passing through a DDA park etc. were discussed in detail. (Detailed Inspection Note has been issued separately)

Then, in the office, EE, F-133 and AE(P), discussed the NITs of appointment of feasibility consultants.

DATED 09.10.2014

Inspected the site of Madhuban Chowk to Mukarba Chowk along with Project Manager of M/s. ITD & EE, F-131. Inspected the span where wing erection in first span is being carried out. Number of improvements w.r.t. alignment of wing segment were suggested and it was advised that in first phase, 4 pairs may be aligned and stitch concrete done so that all the issues are flagged of to be taken care of in the future.

Then, went to the Chief Engineer office to attend the budget review meeting by E-in-Chief, PWD. Also discussed the arbitration awards published recently in two projects with Chief Engineer, F-1.

DATED 10.10.2014

Went to the site office of Mangolpuri to Madhuban Chowk where meeting with all the EEs and Project Manager of agency dealing with elevated structures i.e. M/s. Simplex & M/s. ITD were held to discuss the various issues of modifications required in spines and wings so that alignment of wings is done properly and reinforcement in the stitch portion is placed without problem. Number of decisions were taken after discussion with the consultants and EE, F-131 was directed to issue Minutes of the Meeting.