


**PROJECT MANAGER
FLYOVER PROJECT CIRCLE F-13
PUBLIC WORKS DEPARTMENT, GOVT. OF DELHI
MUKARBA CHOWK, G. T. KARNAL ROAD,
DELHI - 110033**

Ph: 011-27691871, Fax No.: 011-27691971

E-Mail: pmpwddelhif13@gmail.com



F. No. 23(69)/PM/FPC/F-13/PWD/2014/

2596

Date: 28-10-14

**INSPECTION REPORT OF PROJECT MANAGER IN RESPECT OF FLYOVER
PROJECT CIRCLE (F-13) FROM 20.10.2014 TO 24.10.2014**

DATED 20.10.2014

Went to Libaspur bridge location along with EE, F-133 and Project Manager of M/s. CEC where earth filling has been done and piling work is to be started. The Project Manager of M/s. CEC informed that piling at this location will be started by next Monday.

Then, went to the site of Bhalswa Bridge where work of pile cap is being carried out. Due to shortage of labour, in this festival season, work is going on slow. The Project Manager of M/s. CEC was directed to prepare a detailed program so that work on maximum front, can be taken up simultaneously. The progress of widening of embankment at Bhalswa intersection was reviewed and it was directed to expedite the same.

Then, went to Nirman Bhawan to attend the RRTS meeting which was postponed on 27.10.2014.

Then, went to Chief Engineer office and attended the review meeting by E-in-Chief, PWD.

DATED 21.10.2014

Took the round of site of Madhuban Chowk to Mukarba Chowk. The deck of bridge at Haryana Canal on L.H.S. has been casted.

In the office, there was a presentation by M/s. Mageba w.r.t. expansion joints.

Also, went to the Bhalswa flyover location where honeycombing was observed in a pier and Ultra Sonic Pulse Velocity test was witnessed.

DATED 22.10.2014

Inspected the site of Madhuban Chowk to Mukarba Chowk along with EE, F-131 and DPM of M/s. ITD. First, inspected the span where longitudinal stitching of wings with spine segments in first span has been completed. The wing erection in second span was in progress. Various critical activities were also discussed in detail. (Detailed Inspection Note has been issued separately)

Then, visited the site of Haryana Canal where slab of bridge on L.H.S. has been casted yesterday. EE was directed to ensure proper curing of the same.

Then, went to the site of Jagatpur flyover where work of culvert is in progress. The Crib erection for first PSC box girder was also in progress. The drain work has not been started. Various other activities were also discussed.

DATED 23.10.2014

Diwali