

Then, went to the casting yard at Dheerpur and had a review meeting with Mr. Patil and Project Managers of M/s. ITD and EE, F-131 & F-134 and their AEs. The issues of quality during casting of spine and wing segments were discussed in detail and it was directed that the casting Engineers should be sensitized to take care of various smaller issues which otherwise create lot of problems during erection of segments. It was also pointed out that a methodology has already been circulated by undersigned w.r.t. the casting of segments and erection thereof which should be implemented strictly.

DATED 30.10.2014

Went to M.S.O. building to attend the interactive session with C.V.O., CPWD during the vigilance awareness week.

In the office, disposed-off various important issues.

DATED 31.10.2014

Inspected the site of Vikaspuri to Meerabagh along with EE, F-132 and Project Manager of M/s. Simplex. First inspected the span P-78_79 where partial stitching of vertical joint between spine and wing has been done.

Then, went to the site of Najafgarh Drain where progress of work needs to be expedited.

Then, went to the site of FOB where piling work was in progress. Issue of road widening, drainage and footpath on R.H.S. was discussed in detail.

Then, went to the site of P-27_28 where bearing installation has been started but no activity was going on there.

In the casting yard, reviewed the casting of wing segment. Various issues w.r.t. spine casting were also discussed.


It was also directed that EE/F-132 should work out the resources requirement for casting of wing and spine segments at desired pace and then have a meeting with the contractor to enhance those resources.

Then, went to the store where bags of micro-silica were stacked. One sample of the micro-silica was collected and got sealed to be sent for testing. (Detailed Inspection Note has been issued separately)

DATED 01.11.2014

Went to the site of Jagatpur flyover and discussed the various issues of road widening and c/o culvert.

Then, went to the site of solid slab of loop-2 where casting of one module was in progress.


Project Manager
Flyover Project Circle F-13, PWD

Copy to:-

- (1) Chief Engineer, Flyover Project Zone F-1, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2-5) The Executive Engineer, F-131, F-132, F-133 & F-134 for information & necessary action please.


Project Manager