

The issue of casting of wings was also discussed in detail. As present, 12 moulds are being used for this project and it was directed that at least 20 moulds should be there so that casting of wings is completed by June' 2015 and erection of wings is completed by July' 2015. The Project Manager of M/s. ITD committed to increase the wing moulds by the end of Jan' 2015. Executive Engineer was directed to closely monitor this issue.

The issue of cross-drainage through central verge was also discussed in detail and certain suggestions were made and EE was directed to freeze the same after proper study. It was also directed that preparation for load testing of one span should also be started after getting the details from the consultant.

31/12  
Project Manager

Flyover Project Circle F-13, PWD

Copy to:-

- (1) Chief Engineer, Flyover Project Zone F-1, PWD, 12<sup>th</sup> Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Executive Engineer, FPD, F-134 for information & necessary action please.

31/12  
Project Manager