

Then, took the round of the casting yard. Today, there was no work was going on due to some agitation by the labours. Improvement in the shutter plates from where Us are protruding out to become part of longitudinal stitch needs a lot of improvement and it was directed that no defective plates should be allowed to be used. It was also directed that since these plates are damaged very frequently, during de-shuttering, additional plates should be got prepared so that progress of work/quality does not suffer.

Lot of cleaning operation is also required in the casting yard as lot of malba was found lying here & there. The agency was directed to do the cleaning operation on top priority and if the agency fails, EEs are directed to get it carried out at the risk & cost of the agency.

13/1/15
O/c Project Manager
Flyover Project Circle F-13, PWD

Copy to:-

- (1) Chief Engineer, Flyover Project Zone F-1, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Executive Engineer, FPD, F-131 for information & necessary action please.
- (3) The Executive Engineer, FPD, F-134 for information & necessary action please.
- (4) The Executive Engineer, FPD, F-132 for information & necessary action please w.r.t. the drainage and Rain Water Harvesting scheme work.

12/1/15
O/c Project Manager