

Then, went to the Jagatpur flyover location. It is felt that lot of efforts are needed to expedite the progress of work at this location. The Project Manager of M/s. CEC informed that they have changed the Engineers dealing with this flyover and now expecting that its progress will improve.

The widening of parallel road along this flyover was also discussed and it was directed that the space between the outer side of crash barrier of flyover and drain running along the building line should be measured and plotted on the drawings so that embankment widening is properly planned.

The work of drain along the road going towards Jagatpur also needs to be expedited.

Then, went to the Bhalswa Chowk where reviewed the progress of culvert on L.H.S. It was directed to complete the work of culvert by 10<sup>th</sup> May so that drain is opened because only after opening of the new drain, work of widening of embankment at Bhalswa Chowk on L.H.S. can be taken up.

*dc* *20/4/15*  
Project Manager  
Flyover Project Circle F-13, PWD

**Copy to:-**

- (1) Chief Engineer, Flyover Project Zone F-1, PWD, 12<sup>th</sup> Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Executive Engineer, FPD, F-133 for information & necessary action please.

*dc* *20/4/15*  
Project Manager