


Minor hair crack has been observed over the cross pipe in central verge. It was suggested to provide the extra reinforcement in the shape of U above these pipes at few locations and observe whether such cracks are still appearing. The matter may also referred to the consultant in this regard.

Then, took the round of the casting yard where wing casting is in progress. Certain minor modifications/improvements were suggested in the shutter of face which becomes part of longitudinal stitch. It should be ensured that there is no leakage of slurry from any portion. It was also directed that proper curing of segments should be ensured.


O/c Project Manager
Flyover Project Circle F-13, PWD

Copy to:-

- (1) Pr. Chief Engineer, Flyover Project Zone F-1, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Executive Engineer, FPD, F-131 for information & necessary action please.


O/c Project Manager