


otherwise it will look very odd and will also require enormous efforts from the contractor's side to rectify the same after grinding etc.

The agency's representatives were also directed to immediately start the minor repair works in the line and level of side crash barrier and central verge etc., which are otherwise pending for a long time. The PM, F-15 was also directed to ensure that deficiency list may be prepared on priority and all the minor repair works are taken up by the agency immediately and not deferred further otherwise these issues will keep on pending, ultimately delaying the overall work.


The status of load testing was also enquired and the agency was directed to carry out the load testing immediately.

Ultimately, the agency was directed to carry out all pending activities simultaneously so that the work is completed at the earliest. E-in-Chief (Projects) during his inspection on 07.10.2015 has directed the agency to open the elevated corridor to traffic by 15th Dec.' 2015 and this target should be adhered to.


8/10/15
Chief Project Manager
(Flyover) 1, PWD

Copy to:-

- (1) The E-in-Chief (Projects), PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Pr. Chief Engineer (Projects), PWD, 9th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (3) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7th Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (4) The Executive Engineer, FPD, F-134 for information and n.a. please.


8/10/15
Chief Project Manager