


The bituminous work on A-2 ramp will be completed by 10<sup>th</sup> Dec.' 2015.

The status of load testing was also discussed in detail and the agency committed to start the load testing from first week of Dec.' 2015 to complete the same by the end of 2<sup>nd</sup> week.


The S.E., F-14 was directed to work out the detailed requirement of labour to stick to the above targets committed by the agency. The program of expansion joint was also discussed in detail and the agency was directed to ensure that the last expansion joint is fixed by 21<sup>st</sup> Dec.' 2015 so that the elevated corridor is opened to the traffic by 31<sup>st</sup> Dec.' 2015.

The finishing of concrete surface of the crash barrier and central verge was also discussed in detail. This is a very time consuming activity. It was directed to increase the number of gangs for grinding of joints of concrete and preparation of surface immediately. The agency committed to increase the gangs by Saturday. The details of signages was also discussed in detail and some signages will have to be installed before opening of the elevated corridor to the earliest.

  
O/c Chief Project Manager  
(Flyover) 1, PWD

**Copy to:-**

- (1) The E-in-Chief (Projects), (Flyover) 1, PWD, 12<sup>th</sup> Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Pr. Chief Engineer (Projects), PWD, 9<sup>th</sup> Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (3) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7<sup>th</sup> Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (4) The Superintending Engineer, F-14, PWD for information & necessary action please.

  
O/c Chief Project Manager