

**Status of Delhi Govt. Buildings/Hospitals/Dispensers/Police Stations  
etc.**

No. Of Buildings Identified	No. Of Building Audited	No. Of Buildings Retrofitted	No. Of Buildings work-in-progress with target date	No. Of Buildings Post completion audit with HG uploaded
560	375	3 No. Buildings have been newly constructed with the provision for accessibility for disabled person. However post construction audit is yet to be done to check the compliance.	(a) Retrofitting work in 14 hospital buildings is in progress. Target for completion of work has been mentioned against hospital buildings as per list attached. (b) Audit of 375 buildings has been completed so far. After getting A/A & E/S from the client department, tenders will be called and work shall be completed within next 6 months subjected to receipt of approval and funds from the clients.	Nil

*Sumit*  
*K.P.*

## Status of Roads maintained by PWD, Delhi

No. of Roads Identified	No. of Roads Audited	No. of Roads Retrofitted	No. of Roads yet to be audited	No. of Roads Post completion audit with HG uploaded
763	93	-Nil- 100% retrofitting work has not been completed on any road.	670 (It is also inform that all the roads are not required to be audited. Work can be executed based on audit report of other roads).	Nil

*Alvina*  
(A.E.P)

**Annexure-III**

**Progress of Various Government Departments in Delhi about making  
building Accessible (till 10<sup>th</sup> October, 2018)**

Sl. No.	Details /Department	Total no. of buildings under Department	Total no. of Building fully made accessible by 10 Oct., 2018	Total no. of building audited by 10 <sup>th</sup> Oct., 2018	Total no. building not accessible	Time plan for achieving 100% accessibility	Remarks
9.	PWD, NCT of Delhi	560	126 (Partly disable friendly)	378	560	Dec. 2019	

*Arjun*  
A.E.P.