



दिल्ली सरकार
कार्यालय प्रमुख अभियंता, लो०नि०वि०,
12वां तल, बहु-मंजिलाभवन, इंद्रप्रस्थसंपदा, नई दिल्ली: 110002
☎ 23317926, 23724561, 23317520, फैक्स 23766924
Toll Free Complaint No. 1800 11 0093
वेबसाइट: <http://pwd.delhigovt.nic.in>
ई-मेल:
pwdhqdelhi@gmail.com/dppwdhqdelhi@gmail.com



सं०: प्रमुख अभि०/निदेशक/कार्य/डी०डब्ल्यू०ए०बी०/2020/1662

दिनांक: 3.06.2020

Sub: Regional Works Advisory Board meeting held on 27.05.2020 at 2.30 PM to consider the tender for following name of work.

1. Extension of Ashram Flyover to DND Flyover (SH: FOBs, Ramps, Footpath, Road Work including road signage, street light works, drainage & allied works)

I am directed to forward herewith the minutes of the meeting of Regional Works Advisory Board, PWD, National Capital Territory of Delhi, held under the chairmanship of Engineer-in-Chief, PWD, 12th Floor, MSO Building, on 27.05.2020 at 2.30 PM for your kind information and further necessary action.

Encl: As above

उप-निदेशक (कार्य)
%

प्रतिलिपि:-

1. निजी सचिव, प्रमुख अभियंता, लो०नि०वि० (दि०स०), 12वां तल, एम०एस०ओ० भवन, आई०पी० एस्टेट, नई दिल्ली-02।
2. प्रधान मुख्य अभियंता (अनुरक्षण), लो०नि०वि० (दि०स०), 12वां तल, एम०एस०ओ० भवन, आई०पी० एस्टेट, नई दिल्ली-02।
3. मुख्य अभियंता (फ्लाईओवर), लो०नि०वि० (दि०स०), इंद्रप्रस्थ पार्क, सराय काले खाँ, नई दिल्ली-13।
4. श्री के०के० जमुदा, अधीक्षण अभियंता/सी०सी०-3, 19वां तल, डी०डी०ए०, विकास मिनार, नई दिल्ली। (secc3@dda.org.in) Mob. No. 9810302017, Ph. No. 23379444.
5. श्री अभिमन्यु कुमार, निदेशक (कार्य), कार्यालय प्रमुख अभियंता, लो०नि०वि० (दि०स०), 12वां तल, एम०एस०ओ० भवन, आई०पी० एस्टेट, नई दिल्ली-02।
6. लेखा नियंत्रक, कार्यालय प्रमुख अभियंता, लो०नि०वि० (दि०स०), 12वां तल, एम०एस०ओ० भवन, आई०पी० एस्टेट, नई दिल्ली-02।
7. PWD Website

उप-निदेशक (कार्य)
%

Minutes of Meeting of Regional Works Advisory Board held on 27.05.2020 at 02:30 PM in the Conference Hall, O/o Engineer-in-Chief, PWD, GNCTD

A meeting of Regional Works Advisory Board was convened on 27.05.2020 at 02:30 PM under the Chairmanship of Engineer-in-Chief, PWD, GNCTD in the Conference Hall of O/o E-in-C and attended by the officers as per list attached at Annexure 'A' in which following agenda items were discussed. Sh. B. B. Makkar, Pr. Chief Engineer (Maintenance & Flyover) and Sh. V. Nayyar, ^{Dy.} Controller of Accounts, PWD attended the meeting through Video Conference.

AGENDA No. 1

“Extension of Ashram Flyover to DND Flyover (SH: FOBs, Ramps, Footpath, Road Work including road signage, street light works, drainage & allied works)”.

The Chief Engineer (Flyover), PWD briefed about the project before the RWAB. The committed date for completion of works according to A/A&E/S was 180 days for planning, designing and tendering and 365 days for execution of works. The time lines for calling the tender has been followed. Other details are as under:-

1. The call of tender is in two bid system for the whole work. The A/A&E/S of Rs.128,94,50,563/- was issued by Deputy Secretary (PWD), Delhi Secretariat vide CD No. 057475804/dispwd/17408-19 dated 16.12.2019.
2. The NIT amounting to Rs.124,12,29,382/- against the corresponding provision of Rs.117.79 crore was approved by Chief Engineer (Flyover), PWD vide No. 02/CE(Flyover)/PWD/GNCTD/12019-20. There is provision of Rs.7.61 crore for shifting of services in estimate. The most of the services are being shifted in another work and this amount can be utilized for main work.
3. Pre-bid Meeting was held on 16.01.2020. One expected bidder attended the meeting.

4. Technical bid was opened on 03.02.2020, in which five bidders have participated in the tendering process, out of these, three bidders qualified in eligibility criteria.
5. Price bid was opened on 11.03.2020 and M/s KCC Buildcon Pvt. Ltd. was L-1 with quoted amount of Rs.128,79,00,000/- which is 3.76% above the estimated cost i.e. Rs.124,12,29,382/- and 0.75% above the justified amount i.e. Rs.127,82,80,079/-.
6. Chief Engineer (Flyover), PWD Delhi clarified that approval has already been accorded from UTTIPEC.
7. Chief Engineer (Flyover), PWD also clarified that original EMD documents of L-1 bidder are in the custody of EE and got verified from the issuing banks of 1st lowest. On the basis of above facts Chief Engineer (Flyover), PWD recommended for accepting the tenders of M/s KCC Buildcon Pvt. Ltd. at his quoted rate which is competitive and reasonable.
8. The IFA (Controller of Accounts), PWD has raised the issue of quoted amount by L-1 as 0.75% above the justified cost. The Chief Engineer (Flyover) has clarified that the justification is prepared on the basis of market rates at the time of date of submission of tender i.e. 03.02.2020, which was before lockdown period. After imposition of lockdown, the price of construction material have been risen due to increase in cost of Petrol and Diesel. The labourers have started migrating from the city to their native places and there will be difficulty in arranging the labour at the same rates and there are chances of increase in labour rates. These factors have not been considered in preparation of justified cost. Hence, the acceptance of the lowest tender at their quoted rate is recommended. The IFA (Controller of Accounts), PWD agreed to above clarifications.
9. The Pr. Chief Engineer (Maintenance & Flyover) also stated that the price of construction material will be higher and also there will be shortage of labour. The Pr. Chief Engineer (Maint. & fly.) recommended that the bid of M/s KCC Buildcon Pvt. Ltd. may be accepted on the quoted amount of Rs.128,79,00,000/- which works out to 3.76% above the estimated cost i.e. Rs.124,12,29,382/- and 0.75% above the justified amount i.e. Rs.127,82,80,079/- as worked out by the Chief Engineer (Flyover).

10. Status of financial bid details as presented by Chief Engineer (Flyover), PWD is as below:

a) Estimated Cost	Rs.124,12,29,382/-
b) Justified Cost	Rs.127,82,80,079/-
c) Lowest Bidder Name	M/s KCC Buildcon Pvt. Ltd.
d) Tendered Amount	Rs.128,79,00,000/- (3.76% above the estimated cost i.e. Rs.124,12,29,382/- and 0.75% above the justified amount)

11. Decision of the Works Advisory Board :

After due deliberations on details of the project, the Board approved the bid of M/s KCC Buildcon Pvt. Ltd. for an amount of Rs.128,79,00,000/-.

Adk 27-05-2020
Shri K K Jamuda
SE/CC-3
DDA

*27/05/2020
01/06/2020*
Shri V. Nayyar
IFA (Controller of Accounts)
(PWD)

27/05/20
Shri Abhimanyu Kumar
Director (Works)
PWD

27/05/2020
Shri P K Parmar
Chief Engineer
(Flyover)
PWD

28/5/20 01/6
Shri B B Makkar
Pr. Chief Engineer
(Maint. & Flyover)
PWD
Attended through VC.

Allair
(P K Vats)
Engineer-in-Chief
PWD

h

Attendance Sheet

Subject: Regional Work Advisory Board

Meeting held on 27.05.2019 at 02.30 am in the Conference Hall of Engineer-in-Chief, PWD (GNCTD), 12th Floor, MSO Building I.P Estate New Delhi - 110002.

S. No.	Name	Designation	Mobile	Signature
1	K. K. Jambale	SE/DA	9810322017	[Signature]
2	PRADEEP KUMAR PARMAR	CE (FLYOVER)	9810544519	[Signature]
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				