

राष्ट्रीय राजधानी क्षेत्र दिल्ली सरकार  
GOVT. OF NATIONAL CAPITAL TERRITORY OF DELHI

कार्यालय अधीक्षण अभियन्ता सी०बी०एम०सी० एम-22, लोक निर्माण विभाग, द्वितीय तल, दिल्ली सचिवालय, नई दिल्ली-110002 फोन नं० 23392194	Office of the Superintending Engineer CBM Circle M-22, PWD, Level-2, Delhi Sachivalaya, New Delhi-2 Fax no. 23392191
--	--

सं० 23(क्यू.सी./लो०नि०वि०/सि०भ०अनु०परि०एम-22/ 805 दिनांक 7/4/14

सेवा में,


मुख्य अभियंता,  
 भवन अनुरक्षण अंचल एम - 2,  
 लो.नि.वि., एम.एस.ओ. भवन,  
 तृतीय तल, नई दिल्ली।

**विषय:** अधीक्षण अभियंता, परिमंडल एम-22 द्वारा किये गए निरीक्षणों का ब्यौरा।

**संदर्भ:** सचिव (लो.नि.वि.) का पत्र सं. PS PWD/119-128 दिनांक 04.03.2014

उपरोक्त विषय एवं संदर्भ में, अधीक्षण अभियंता, परिमंडल एम-22 द्वारा किये गये निरीक्षणों का ब्यौरा निम्नवत् है।

क्र. सं.	दिनांक	विवरण	टिप्पणी
1	31/03/14	Inspection of SPS Type Women Wing at I.T.I. Nand Nagari, Delhi	The ground floor and two room at 1 <sup>st</sup> floor have been temporarily finished for election purpose.
2	01/04/14	Review of budget and expenditure	No inspection was carried out as Executive Engineer was busy in closing the accounts of Financial year 2013-14.
3	02/04/14	Inspection of 20 Nos. SPS type class rooms at Govt. Co-ed Secondary School, Sunder Nagari, Delhi	The directions were given to field staff for (a) Where external plaster has been done instead of grit wash plaster taken in the agreement, the same should be got dismantled and proper groove should be made in brick work before grit wash work. (b) Proper supervision should be done for the items of external grit wash and brick koba treatment at roof. (c) Single piece of kota stone should be used for staircase steps. (c) Material as per approved list should only be allowed.
4	03/04/14	Review of progress	No inspection was carried out as Executive Engineer/Field Staff were busy in election duty.
5	04/04/14	Inspection of Delhi Sachivalaya Building, I.G. Stadium Complex, New Delhi	The work of false ceiling at Level - 2, 5, 6, 7 & 8 was inspected and directions were given to field staff for (a) The holes for fire sprinkler should be properly finished and proper capping should be done by Electrical Wing to avoid shabby look. (b) The air-conditioning diffusers are yet to be installed at Level-2. (c) Tile where roof camera is installed yet to be replaced in coordination with electrical counterpart. (d) The level and cleaning is to be done.

  
 क. प्रती अधीक्षण अभियंता  
 सि.भ.अनु.परि.एम-22, लो.नि.वि.,  
 दिल्ली सचिवालय, नई दिल्ली

**प्रतिलिपि:-**

1. कार्यपालक अभियंता, लो.नि.वि. मं. एम-221, दिल्ली सचिवालय, नई दिल्ली को सूचनार्थ एवं आवश्यक कार्यवाही हेतु प्रेषित।
2. कार्यपालक अभियंता, लो.नि.वि. मं. एम - 222, मानसरोवर पार्क, शाहदरा, दिल्ली को सूचनार्थ एवं आवश्यक कार्यवाही हेतु प्रेषित।
3. कार्यपालक अभियंता (वै.), लो.नि.वि. वै. मं. एम-253, दिल्ली सचिवालय, नई दिल्ली को सूचनार्थ एवं आवश्यक कार्यवाही हेतु प्रेषित।

  
 क. प्रती अधीक्षण अभियंता