


shutters. It was also directed that before casting of spine segment, proper fixing of side shuttering, bulkhead shutter and small pieces of shutter around opening/bottom deck slab (Gabries) should be thoroughly checked to avoid the deficiencies pointed out in already casted segments.

Then reviewed the spine segment where minor hair crack has appeared on the deck slab as pointed out in the report of Third Party Quality Assurance Agency. EE informed that field investigation are being done and matter has been taken up with consultant for his final view. It was pointed out that due to increase in temperature in summer season, these hair cracks have appeared in some segments which are only on the surface. It was also directed to take precautionary measures to avoid such surface cracks, like covering the surface, immediately after casting with polythene sheet. Polythene sheet in three pieces one each on both sides of central verge reinforcement and one below central verge reinforcement should be kept ready so that no time is lost in covering the concrete surface immediately after laying the concrete.


The position of increase in labour was inquired from the Project Manager of M/s. Simplex who pointed out that in next 15 days, the required labour is expected to reach the site as the Lok Sabha elections are now over.



O/c Project Manager  
Flyover Project Circle F-13, PWD

**Copy to:-**

- (1) Chief Engineer, Flyover Project Zone F-1, PWD, 12<sup>th</sup> Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Executive Engineers, FPD, F-132 for information & necessary action please.



O/c Project Manager