



कार्यालय परियोजना प्रबंधक
Office of the Project Manager
फ्लाईओवर परियोजना परिमंडल एफ-12, लो0नि0वि0 (दिल्ली सरकार)
Flyover Project Circle F-12, PWD, Govt. of Delhi,
रमेश पार्क, निकट शकरपुर पुलिस स्टेशन
Ramesh Park near Shakarpur Police Station,
दिल्ली-110092 / Delhi-110092

सं0 23(39)/फ्लाईओवर परियो0 परि0 एफ-12/182

दि0 16:05.2014

INSPECTION NOTE OF SHISHIR BANSAL, PROJECT MANAGER F-12

SUBJECT: CONSTRUCTION OF ELEVATED ROAD OVER BARAPULLA NALLAH STARTING FROM SARAI KALE KHAN TO AUROBINDO MARG NEAR INA MARKET, NEW DELHI-PHASE-II FROM JAWAHARLAL NEHRU STADIUM TO AUROBINDO MARG WITH CONNECTION AT RING ROAD, LALA LAJPAT RAI MARG AND AUROBINDO MARG.
..... AREA BETWEEN INA FRUIT MARKET
AGREEMENT NO. : 03/EE/F-123/PWD/2012-13

The inspection of the above work was carried out by Shishir Bansal, Project Manager, Flyover Project Circle F-12, on 09.05.2014 at 10:00 AM. Following were present:

From PWD side : Sh. P.K. Sharma, Executive Engineer
Sh. R.K. Pahuja, Assistant Engineer
Sh. R.A. Yadav, Assistant Engineer
Sh. V.K. Agrawal, Assistant Engineer

From Contractor side : Er. D.K. Sinha, M/s. Afcons Infrastructure Ltd.

The site was inspected primarily with the point of view of ensuring the clearance of water way for smooth flow of nallah during monsoon season. Following observations are made:

1. Two Poclains are functioning in the area for excavation of earth, one is operating near NDMC parking area and other one near Fruit Market. The agency mentioned that they have already removed substantial excess earth and transported away from the site to the banks Nallah at Sarai Kale Khan.
2. Visually the situation has changed from previous situation during the visit of the Secretary, PWD on date 30.04.2014 but still lot of earth leveling including deep excavation is required to ensure the smooth flow of Nallah during monsoon.
3. The work of 06 pile caps in 'K' type structure was in progress. The agency requested to allow them to cast these pile caps in Nallah portion before monsoon, so that placing of beams can be started immediately after monsoon. Agency is allowed to continue working on these 03 pile caps provided it does not create problem in flow of water during monsoon.
4. The agency requested to restrict their working upto maximum at 12 mtr (preferably up to 10 mtr.) from the wall of Nallah. Rest of area should be available on flow of water in Nallah.

The agency is requested to ensure the water way to be clear on priority.

(SHISHIR BANSAL)
Project Manager F-12

Copy to:

1. The Engineer-in-Chief, PWD, Govt. of NCT of Delhi, 12th Floor, MSO Building, New Delhi-110002
2. The Chief Engineer, Flyover Project Zone F-1, Govt. of NCT of Delhi, 12th Floor, MSO Building, New Delhi-110002
3. The Executive Engineer, Flyover Project Division F-123, Govt. of NCT of Delhi, Delhi-110092.
4. M/S AFCONS Infrastructure Ltd., 403, 4th Floor, Mercantile House, 15, Kasturba Gandhi Marg, New Delhi -110001.

Project Manager F-12