


**PROJECT MANAGER
FLYOVER PROJECT CIRCLE F-13
PUBLIC WORKS DEPARTMENT, GOVT. OF DELHI
MUKARBA CHOWK, G. T. KARNAL ROAD,
DELHI - 110033**

Ph: 011-27691871, Fax No.: 011-27691971

E-Mail: pmpwddelhif13@gmail.com



F. No. 23(24-I)/PM/FPC/F-13/PWD/2014/ 1134


Date: - 23-5-14

Inspection Note

Sub: - Inspection Note for the work of "Comprehensive Development of Corridor (Outer Ring Road) between Mangolpuri to Madhuban Chowk".

Inspected the site of Mangolpuri to Madhuban Chowk and reviewed the progress of work with EE, F-134 & Project Manager of M/s. ITD today i.e. on 23.05.2014. It was directed that agency should immediately enhance the various resources especially pier shutter, launching girder, cantilever frames etc. so that work is completed at the earliest as per program discussed at site. EE was directed to monitor the procurement of these critical items closely.

Then went to the site around A-1 pier and reviewed the work of widening of road and drainage work. The agency was directed to enhance the manpower to complete the drain work on top priority. On L.H.S., concrete payment was being dismantled. EE was directed to review the level of roads and location of drain and accordingly CC payment should be dismantled. The launching of A-1/P-1 was in progress and around six segments have already been lifted. The lifting of segment is normally done in the night as informed by the Project Manager. It was advised that necessary action may be taken to work during day and night.


O/c Project Manager
Flyover Project Circle F-13, PWD

Copy to:-

- (1) Chief Engineer, Flyover Project Zone F-1, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Executive Engineer, FPD, F-134 for information & necessary action please.


O/c Project Manager