

कार्यालय अधीक्षण अभियंता  
सिविल भवन अनुरक्षण परिमंडल,  
एम-43, लोक निर्माण विभाग,  
11वां तल, एम.एस.ओ. भवन,  
लोक निर्माण विभाग मुख्यालय,  
नई दिल्ली-110002



O/o THE SUPERINTENDING ENGINEER  
CIVIL BUILDING MAINTENANCE CIRCLE, M-43,  
PUBLIC WORKS DEPARTMENT  
11<sup>th</sup> Floor, MSO Building, PWD Headquarter,  
NEW DELHI- 110002  
PHONE : 65103943, 23490488  
Email: [sepwddelhim43@gmail.com](mailto:sepwddelhim43@gmail.com)

## INSPECTION NOTE

The work of Delhi Sanskrit Academy at Plot No.5, Jhandewalan, Karol Bagh, New Delhi was inspected on 05.06.2014 along with Shri A.K. Singh, Executive Engineer M-433, Shri R.P.Verma, Assistant Engineer M-4313, JE and representative of the contractor and following are the observations.

Name of work: Construction of SPS Type Conference Hall for Delhi Sanskrit Academy".  
Name of agency: Sh. Rajesh Kumar Jain  
Agreement No.: 26/EE/M-433/2013-14  
Tendered cost: Rs.1,31,11,333/- (Civil)  
Rs.4,58,155/- (Electrical)  
Date of start as per agreement: 10.09.2013  
Date of completion as per agreement: 09.11.2013  
Target date of completion: 31.07.2014

- The brick work at first roof level is nearing on completion.
- The work of fabrication of steel truss was in progress.
- The work of laying conduit for electrical was in progress. It is found that chases in brick walls are made with the chisel instead of cutter, this is not acceptable. Similarly chases have been made in the RCC columns; this has damaged the structural members, which is not acceptable. E.E.(C) & E.E.(E) may ensure that chases are made with cutter and no structural members are damaged for any reason.
- The damage done to RCC members are immediately be repaired by applying epoxy, using micro concreting etc. with iron fabric wherever required; to get back the strength.
- For earth filling, earth may be taken from Delhi High Court and earth already procured be compacted before construction of flooring at ground floor.
- Earlier inspection was done by the Chief Engineer, M-IV (refer Inspection Note issued by C.E. vide No.23(25)/CE M-4/PWD/GNCTD/1702 dated 11.04.2014, inspection by the undersigned thereafter and this inspection), it is found that the progress of the work is very slow. All efforts should be made to complete the work within next one month positively.
- Necessary action against the contractor should be initiated for delay of work on his part.

4/2/06/0/14  
(एसओ केओ अग्रवाल)

अधीक्षण अभियन्ता

जा. प्रति

संख्या: 23(204)/सि0भ0अनु0परि.एम-43/लोनिवि/2014-15/1053 दिनांक: 06 जून 2014

प्रतिलिपि:

1. मुख्य अभियन्ता, अनुरक्षण अंचल, एम-4, लो.नि.वि., 9वां तल, एम.एस.ओ. भवन, नई दिल्ली।
2. अधीक्षण अभियन्ता (वै0), एम-45, लो.नि.वि., 13वां तल, एम.एस.ओ. भवन, नई दिल्ली को सूचनार्थ।
3. कार्यपालक अभियन्ता, एम-433, लो.नि.वि., नई दिल्ली को सूचनार्थ एवं उपरोक्त बिन्दुओं पर कार्रवाई कर शीघ्र अनुपालन रिपोर्ट प्रस्तुत करने हेतु।

✓ 12/06/14  
अधीक्षण अभियन्ता

जा.प्रति