

**Office of the Engineer-in-Chief
Public Works Department
P.W.D., Govt. of NCT of Delhi.
12th Floor, M S O Building, I P Estate, New Delhi 110 002
Phone 011 2349 0260/ 011 23319021**

Sub: Inspection diary of Shri Dinesh Kumar, Engineer-in-Chief, PWD for the week from 21st to 25th of April 2014.

Ref: No.PS/PWD/119-128 dated 4.3.2014 from PWD Sectt.

21/4/2014 : Inspection of hospital at Burari.

Detailed inspection of Burari Hospital under construction, was conducted where Chief Engineer, Zone B-2 along with their staff were present. It was observed that the progress of work is lagging particularly laying of raft, is still in progress. It was directed to speed up the progress so that laying of raft may be completed before rainy season. Necessity for engaging more labour is required. Field staff along with consultant was directed to monitor the progress regularly and have joint meeting at site at least on weekly basis.

22/4/2014 : Visit to GTB Hospital by Hon'ble L.G.

GTB Hospital was visited by Hon'ble L.G where Chief Secretary, Pr. Secretary (Finance), Secretary (Health), Secretary (PWD), E-in-C, PWD, C.E (B-2) were present along with their staff. Hon'ble L.G has inspected the hospital campus for which minutes of the inspection will be issued separately by Secretary (Health)/Hon'ble L.G's office.

23/4/2014 : Review meeting by Hon'ble L.G. (from 10.30 a.m to 1.00 p.m)

Hon'ble L.G took a review meeting regarding action taken on field visits. Hence no inspection could be done.

24/4/2014 : Inspection of Ring Road.

Ring Road near Gurdwara, Nanakpura was inspected along with Member, Water Supply, DJB, where concerned staff of DJB and PWD were present. It was decided that DJB will lay water pipe line from Gurdwara to Moti Bagh flyover where the old water supply line is almost outlived and frequently leaking take place. Concerned PWD staff was accordingly directed to take necessary action and co-operate with DJB. DMRC officers were also present who were also directed to co-operate with PWD and DJB so that there should not be any problem of traffic. Similarly, water supply line near Brar Square along Ring Road is also to be replaced by DJB.

Gautam Nagar nallah was also inspected along with E.E, M-113 and their staff where it is noticed that desilting of Gautam Nagar nallah is yet to be done by MCD. Accordingly, a request has been made to Commissioner, South Delhi Municipal Corporation to expedite desilting.

25/4/2014 : IRC meeting.

There was an IRC meeting of H-6 Committee between 11.00 a.m to 1 p.m, as no site inspection could be conducted.

Submitted for information of Secretary, PWD.

The Secretary, PWD

No. E-in-C/PWD/M/IR/ISSG(1), dated : 25.4.2014

Copy to :

All Chief Engineers of PWD.

dk
(Dinesh Kumar)
Engineer-in-Chief, PWD

dk
Engineer-in-Chief

S/R