



कार्यालय परियोजना प्रबंधक
Office of the Project Manager
फ्लाईओवर परियोजना परिमंडल एफ-12, लो0नि0वि0 (दिल्ली सरकार)
Flyover Project Circle F-12, PWD, Govt. of Delhi,
रमेश पार्क, निकट शकरपुर पुलिस स्टेशन
Ramesh Park near Shakarpur Police Station,
दिल्ली-110092 / Delhi-110092

सं0 23(39)/फ्लाईओवर परियो0 परि0 एफ-12/373

दि0 11/8/2014

INSPECTION NOTE OF SHISHIR BANSAL, PROJECT MANAGER F-12

SUBJECT: CONSTRUCTION OF ELEVATED ROAD OVER BARAPULLA NALLAH STARTING FROM SARAI KALE KHAN TO AUROBINDO MARG NEAR INA MARKET, NEW DELHI-PHASE-II FROM JAWAHARLAL NEHRU STADIUM TO AUROBINDO MARG WITH CONNECTION AT RING ROAD, LALA LAJPAT RAI MARG AND AUROBINDO MARG.....
..... NEAR SOOCHNA BHAWAN

AGREEMENT NO. : 03/EE/F-123/PWD/2012-13

A inspection of the above work at Ramp 'G' opposite Soochna Bhawan was carried out by Shishir Bansal, Project Manager, Flyover Project Circle F-12, on 08.08.2014 at 09:30 AM. Following were present:

From PWD side : 1. Er. P.K. Sharma, Executive Engineer
2. Er. R.K. Pahuja, Assistant Engineer

From Contractor side : M/s. Afcons Infrastructure Ltd.
3. Er. S K Singh Project Manager
4. Er. D K Sinha Dy. Project Manager
5. Er. Sharad Bajpai Dy. Project Manager
6. Er. Cherysh Karuvely Planning Engineer
7. Er. R P Gupta Surveyor

Following issues have been observed and actions decided for strict compliance by the field unit and construction agency.

- i. Shifting of BSES Cables at Jangpura (Ramp 'G'): It is explained that the work will be started by BSES shortly and will take about a fortnight to finish the work
- ii. Shifting of temple at Ramp G (RG11): EE is requested to take up the issue with Mandir Pujari for getting it shifted on priority. Any assistance required by Pujari for shifting the temple and sheds may be extended by the construction agency.
- iii. Removal of 20 trees: 20 trees falling outside the alignment are required to be shifted for movement of machinery during the

launching of segments. M/S AFCONS are requested to explore the possibility of alternative solution to launching to avoid shifting/removal of these 20 trees. Further, it is observed that number of trees to be removed can also be reduced drastically. EE to attempt to reduce the trees for removal and initiate the case of necessary permission from Forest Department.


- iv. The launching of segments can be started shortly. The agency is requested to erect the launching arrangements and shift the segments to site to start the launching of segments

The Executive Engineer directed to submit the action taken report within a fortnight of the issue of this inspection note.


(SHISHIR BANSAL)
Project Manager F-12

Copy to :

1. The Engineer-in-Chief, PWD, Govt. of NCT of Delhi, 12th Floor, MSO Building, New Delhi-110002
2. The Chief Engineer, Flyover Project Zone F-1, Govt. of NCT of Delhi, 12th Floor, MSO Building, New Delhi-110002
3. The Executive Engineer, Flyover Project Division F-123, Govt. of NCT of Delhi, Delhi-110092.
4. M/s. Afcons Infrastructure Ltd.


Project Manager F-12