



कार्यालय परियोजना प्रबंधक  
Office of the Project Manager  
फ्लाईओवर परियोजना परिमंडल एफ-12, लो0नि0वि0 (दिल्ली सरकार)  
Flyover Project Circle F-12, PWD, Govt. of Delhi,  
रमेश पार्क, निकट शकरपुर पुलिस स्टेशन  
Ramesh Park near Shakarpur Police Station,  
दिल्ली-110092 / Delhi-110092

सं0 23(39)/फ्लाईओवर परियो0 परि0 एफ-12/377

दि0 14.08.2014

**INSPECTION NOTE OF SHISHIR BANSAL, PROJECT MANAGER F-12**

SUBJECT: CONSTRUCTION OF ELEVATED ROAD OVER BARAPULLA NALLAH STARTING FROM SARAI KALE KHAN TO AUROBINDO MARG NEAR INA MARKET, NEW DELHI-PHASE-II FROM JAWAHARLAL NEHRU STADIUM TO AUROBINDO MARG WITH CONNECTION AT RING ROAD, LALA LAJPAT RAI MARG AND AUROBINDO MARG..... NEAR INA

**AGREEMENT NO. : 03/EE/F-123/PWD/2012-13**

The inspection of the above work at Ramp 'E' near Aurobindo Marg was carried out by Shishir Bansal, Project Manager, Flyover Project Circle F-12, on 14.08.2014 at 9:30 AM. Following were present:

From PWD side : Sh. P.K. Sharma, Executive Engineer  
Sh. R.A. Yadav, Assistant Engineer

From Contractor side : M/s. Afcons Infrastructure Ltd.  
Er. S K Singh, Project Manager  
Er. D.K. Sinha, Dy. Project Manager  
Er. Sharad Bajpai, Dy. Project Manager  
Er. Cherysh Karuvely, Planning Engineer  
Er. R.P. Gupta, Surveyor

Following issues have been observed and actions decided for strict compliance by the field unit and construction agency are recorded below

**A. Hindrance at site:**


1. Handing over of Land from L&DO: Land in West Kidwai Nagar adjoining AIIMS Flyovaer belong to L&DO, MoDU, which is required to be transfer to PWD for execution of Loop 'E'. Request has already been made to L&DO, Urban Development for transfer of land to PWD. Meanwhile Secretary PWD has also requested Jt. Secretary, MoUD to get the land transfer to PWD and allow execution of work pending transfer to land. Executive Engineer to pursue the matter.
2. Tree Cutting: Request for removal of 70 Nos. trees falling in the alignment has already been submitted to DFO(S). Simultaneously Secretary, PWD has also requested Secretary (Environment) for expediting the issue so that the traffic diversion made by DMRC at same location may be used for carrying out PWD work. Executive Engineer to pursue the matter.

3. Shifting of NDMC office: Executive Engineer is requested to take up the matter with NDMC for shifting of their office from West Kidwai Nagar. A meeting may be arranged with concerned staff of NDMC for an early action.
4. Shifting of IGL line: Executive Engineer is requested to take up the matter with IGL for shifting of their cables from West Kidwai Nagar on top priority.
5. Shifting of BSES cables: Executive Engineer is requested to take up the matter with BSES for shifting of their cables from West Kidwai Nagar on top priority.

**B. Execution drawings:** Structural Consultant has already issued foundation drawings and have been sent to Proof Consultant for his comments/clearance. Executive Engineer to pursue and get GFC issued at the earliest. Meanwhile, M/s. CCPL may also be requested for issue of remaining drawings.

**C. Machinery :** M/s. Afcons Infrastructure are requested to deploy the piling rig to start the work immediately after removal of hindrance and issue of GFC drawings which is likely to take maximum 15 days.

The Executive Engineer directed to submit the action take report within a week of the issue of this inspection note.

  
(SHISHIR BANSAL)  
Project Manager F-12

Copy to :

1. The Engineer-in-Chief, PWD, Govt. of NCT of Delhi, 12<sup>th</sup> Floor, MSO Building, New Delhi-110002
2. The Chief Engineer, Flyover Project Zone F-1, Govt. of NCT of Delhi, 12<sup>th</sup> Floor, MSO Building, New Delhi-110002
3. The Executive Engineer, Flyover Project Division F-123, Govt. of NCT of Delhi, Delhi-110092.
4. M/S AFCONS Infrastructure Ltd., 403, 4th Floor, Mercantile House, 15, Kasturba Gandhi Marg, New Delhi -110001.
5. The General Manager, M/s Construma Consultancy Pvt. Ltd, D-57, Ground Floor, Sector-52, Noida.
6. The Managing Director, M/s VKS Infratech Management Pvt. Ltd, 181, Pratap Nagar, Lane no. 18, Pocket-IV, Mayur Vihar Phase-1, Delhi-110091.

  
Project Manager F-12