

राष्ट्रीय राजधानी क्षेत्र दिल्ली सरकार
GOVT. OF NATIONAL CAPITAL TERRITORY OF DELHI

कार्यालय अधीक्षण अभियंता सी.बी.एम.सी. एम - 22, लोक निर्माण विभाग, द्वितीय तल, दिल्ली सचिवालय, नई दिल्ली-02 फोन नं. 23392194	O/o Superintending Engineer CBM Circle M-22, Public Works Department, Level-2, Delhi Sachivalaya, New Delhi-02 Fax no. 23392191
--	--

सं. 23(क्यू.सी.)/लो.नि.वि./सि.भ.अनु.परि.एम-22/ 20 33

दिनांक 12.9.14

सेवा में,

मुख्य अभियंता,
भवन अनुरक्षण अंचल एम - 2, लो.नि.वि.,
एम.एस.ओ. भवन, तृतीय तल, नई दिल्ली।

विषय: अधीक्षण अभियंता, परिमंडल एम-22 द्वारा किये गए निरीक्षणों का ब्यौरा।

संदर्भ: सचिव (लो.नि.वि.) का पत्र सं. PS PWD/119-128 दिनांक 04.03.2014

उपरोक्त विषय एवं संदर्भ में, अधीक्षण अभियंता, परिमंडल एम-22 द्वारा किये गये निरीक्षणों का ब्यौरा निम्नवत् है।

दिनांक: 01/09/2014

The work "C/o 40 Nos. SPS type additional Class Rooms at Govt. S.K.V. Old Seemapuri, Delhi" was inspected. The progress of the work is about 92%. The E.E. was asked to take action as per provisions in the agreement & ensure that work should be completed by 30.09.14.

दिनांक: 02/09/2014

The work "C/o 20 nos. double storeyed SPS type class rooms, 2 nos. staircase, 2 nos. toilet block at GGSSS Saboli, Delhi" was inspected. The progress of the work is about 80%. The targets given by the agency are not being adhered. The E.E. was asked to take action as per provisions in the agreement & ensure that work should be completed by 30.09.14.

दिनांक: 03/09/2014

The work "C/o 5 nos. class rooms,, 1 no. toilet & 1 no. ramp in A-block, Nand Nagari, Delhi" was inspected. The progress of the work is about 10%. The following directions were given

- C/o 2 nos. toilets under different agreement is in progress adjacent to 4 class rooms in this agreement. One balanced class room can be constructed over the toilet being constructed under different agreement.
- Proper barricading should be done to avoid any mishap.
- The joints of brick work should be properly filled up & racked. The dates should be marked on brick work for monitoring of curing.
- The E.E. was asked to provide the layout of 1 no. toilet within a week's time. The progress of work should be expedited and monitored closely.

The availability of site for the work "C/o 18 nos. girls toilets & 8 nos. ramps in various schools in North-East, Delhi" was also reviewed. It was informed that site of only 10 nos. toilets is available. E.E. was asked to review the position as per the letter received from the consultant, S.S.A.. E.E. should finalize the site of all 18 nos. toilets in consultation with Consultant, S.S.A. within a week's time.

दिनांक: 04/09/2014

The work "C/o 24 nos. Additional SPS class rooms, 4 nos. girls toilet and 2 nos. Ramp at GGSSS Brahampuri (Zero Pusta) & SKV New Usman Pur, Delhi" was inspected. The following directions were given

- (1) Proper barricading should be done to avoid any mishap at GGSSS, Brahampuri School.
- (2) All the material was laying in hapazard way all around at GGSSS, Brahampuri School. Only part of open area (with proper barricading) should be used for stacking material in proper way, the balance open area should be cleared.
- (3) The joints of brick works should be properly filled up and racked. The dates should be marked on brick work for monitoring of curing.
- (4) E.E. was asked to review the position of availability of site for balance class rooms as per the letter received from the Consultant, Sarv Shiksha Abhiyan. The efforts should be made to make available site for balance A.C.R.s within a week's time.
- (5) The progress of the work should be expedited and monitored closely.

दिनांक: 05/09/2014

The work "C/o 10 nos. Rooms, 2 nos. Toilets at Badarpur Khadar in North-East Distt." was inspected. The progress of the work is about 5%. The following directions were given

- (1) Proper barricading should be done to avoid any mishap.
- (2) The joints of brick works should be properly filled up and racked. The dates should be marked on brick work for monitoring of curing.
- (3) The E.E. was asked to review the position of availability of site for 2 nos. toilets. The possibility of accommodating 1 no. of toilet near staircase at ground floor can be explored. The possibility of 2nd toilet can be explored on the other side (front right corner) of the existing building. The efforts should be made to make available site for 2 nos. toilets within a week's period.
- (4) The progress of the work should be expedited and monitored closely.

प्रतिलिपि (सूचनार्थ एवं आवश्यक कार्यवाही हेतु) -

1. कार्यपालक अभियंता, लो.नि.वि. मं. एम-221, दिल्ली सचिवालय, नई दिल्ली।
2. कार्यपालक अभियंता, लो.नि.वि. मं. एम-222, मानसरोवर पार्क, शाहदरा, दिल्ली।
3. सहायक अभियंता (QC), एम-22, दिल्ली सचिवालय, नई दिल्ली।

o/c *o/c* 12/19
अधीक्षण अभियंता

o/c *o/c* 12/19
अधीक्षण अभियंता