

राष्ट्रीय राजधानी क्षेत्र दिल्ली सरकार  
GOVT. OF NATIONAL CAPITAL TERRITORY OF DELHI

कार्यालय अधीक्षण अभियंता सी.बी.एम.सी. एम - 22, लोक निर्माण विभाग, द्वितीय तल, दिल्ली सचिवालय, नई दिल्ली-02 फोन नं. 23392194	O/o Superintending Engineer CBM Circle M-22, Public Works Department, Level-2, Delhi Sachivalaya, New Delhi-02 Fax no. 23392191
--	--

सं. 23(क्यू.सी.)/लो.नि.वि./सि.भ.अनु.परि.एम-22/ 2271

दिनांक 13-10-14

सेवा में,

मुख्य अभियंता,  
भवन अनुरक्षण अंचल एम - 2, लो.नि.वि.,  
एम.एस.ओ. भवन, तृतीय तल, नई दिल्ली।

विषय: अधीक्षण अभियंता, परिमंडल एम-22 द्वारा किये गए निरीक्षणों का ब्यौरा।

संदर्भ: सचिव (लो.नि.वि.) का पत्र सं. PS PWD/119-128 दिनांक 04.03.2014

उपरोक्त विषय एवं संदर्भ में, अधीक्षण अभियंता, परिमंडल एम-22 द्वारा किये गये निरीक्षणों का ब्यौरा निम्नवत् है।

दिनांक: 08/10/2014

The work "C/o 40 Nos. SPS (D/S), 5 Nos. staircase, 7 Nos. toilet blocks at Govt. S.K.V. Old Seemapuri, Delhi" was inspected. The progress of the work is about 93%. The following directions were given.

- The flushing valve should be provided instead of flushing cistern.
- Instead of normal urinal system, the granite in the wall and partition (as per S.S.A. norms) should be provided. (The same provisions have been provided in the existing boys toilet of GGSSS East Gokalpur).
- Only 1% progress is achieved in last one month, E.E. was asked to take action for delay in the work as per provisions in the agreement and ensure that work should be completed by 30/10/2014.

The Govt. S.K.V. Old Seemapuri building was also inspected and following directions were also given.

- The construction site of 40 Nos. SPS has been cleared to some extent. The debris/malba stacked is to be removed. The before and after photographs should be taken for Swachta Abhiyan.
- The construction site of 2 Nos. girls toilets under Sarv Shiksha Abhiyan is yet to be cleared. A.E., M-2221 was asked to coordinate with A.E., M-2211 for getting the site cleared within three days. The before and after photographs should be taken for Swachta Abhiyan.
- In the renovation work of toilets at G.F. in the existing building the wall tiles have been fixed in a very shabby manner. The toilets at G.F. were not non-made functional & the work at F.F. toilets were started. The directions were given to make the G.F. toilets functional within a week's time.
- It was also directed to make available the 6 Nos. new toilets being constructed within 15 days and the same should be handed over to school authorities.

दिनांक: 09/10/2014

The work "C/o 20 nos. double storeyed SPS type class rooms, 2 nos. staircase, 2 nos. toilet block at GGSSS Saboli, Delhi" was inspected. The progress of the work is about 90%. The following directions were given.

- The flushing valve should be provided instead of flushing cistern.

- (b) Instead of normal urinal system, the granite in the wall and partition (as per S.S.A. norms) should be provided. (The same provisions have been provided in the existing boys toilet of GGSSS East Gokalpur).
- (c) The construction material should be stacked on left side with proper barricading. The rest of the open area should be cleared. The before and after photographs should be taken for Swachta Abhiyan.
- (d) No major works has been executed in last one month. The E.E. was asked to take action for delay in the work as per provisions in the agreement and ensure the work should be completed by 30/10/2014.

दिनांक: 10/10/2014

The work "C/o 14 nos. double storeyed SPS type class rooms, 2 nos. toilet blocks and 1 no. Lab at GGSSS Loni Road East Gokalpur, Delhi" was inspected. The progress of the work is about 75%. The following directions were given.

- (a) The flushing valve should be provided instead of flushing cistern.
- (b) Instead of normal urinal system, the granite in the wall and partition (as per S.S.A. norms) should be provided. (The same provisions have been provided in the existing boys toilet of GGSSS East Gokalpur).
- (c) The construction material should be stacked in a corner with proper barricading. The rest of the area (including rain water harvesting sump area) should be cleared. The before and after photographs should be taken for Swachta Abhiyan.
- (d) The platform of the school should be repaired.
- (e) The E.E. was asked to take action as per provisions in the agreement & ensure that work should be completed by 30/10/2014.

O/C *24/10/14*  
अधीक्षण अभियंता

प्रतिलिपि (सूचनार्थ एवं आवश्यक कार्यवाही हेतु) -

1. कार्यपालक अभियंता, लो.नि.वि. मं. एम-221, दिल्ली सचिवालय, नई दिल्ली। सर्व शिक्षा अभियान के नये कार्य में, टायलेट के संदर्भ में प्राप्त विनिर्देशों (specifications) का पालन सुनिश्चित करें।
2. कार्यपालक अभियंता, लो.नि.वि. मं. एम-222, मानसरोवर पार्क, शाहदरा, दिल्ली।
3. सहायक अभियंता (QC), एम-22, दिल्ली सचिवालय, नई दिल्ली।

O/C *24/10/14*  
अधीक्षण अभियंता