

PROJECT MANAGER FLYOVER PROJECT CIRCLE F-13 PUBLIC WORKS DEPARMENT, GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI – 110033

Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: <u>pmpwddelhif13@gmail.com</u>

F. No. 23(23) (I)/PM/FPC/F-13/PWD/2014/ 206



Date: - 8-12-14

Inspection Note

Name of work: -

Comprehensive Development of Corridor (Outer Ring Road) between Mukarba Chowk to Wazirabad Chowk.

Inspected the site of Mukarba Chowk to Wazirabad along with EE, F-133 & DPMs of M/s. CEC on 06.12.2014. First, went to Libaspur bridge site where piling work is in progress.

Then, went to the Bhalswa bridge location, where reinforcement of pier and pile cap is in progress. It was directed to expedite the casting of piers so that from one side, precast beam erection is started. Also reviewed the reinforcement of one pier. EE was directed to ensure complete checking of reinforcement and its line & level before casting is allowed.

Then, reviewed the progress of road widening which is still not up to mark. Matter was also discussed with Mr. Manish of M/s. CEC to resolve the various issues in road widening. Near Burari Chowk, it was intimated that the GSB in certain portion is to be lowered to match the final road level with the existing road levels after its strengthening.

Then, went to Jagatpur flyover location and reviewed the progress of culvert, drain, PSC box girder etc.

Then went to the site of loop-2 solid slab and it was intimated that the agency is concentrating to complete the solid slab in the Nallah portion on priority. The work of culvert near cemetery needs to be expedited.

Project Manager Flyover Project Circle F-13, PWD

Copy to:-

- (1) Chief Engineer, Flyover Project Zone F-1, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Executive Engineer, FPD, F-133 for information & necessary action please.

Project Manager