

Office of the Engineer-in-Chief
Public Works Department
P.W.D., Govt. of NCT of Delhi.
12th Floor, M S O Building, I P Estate, New Delhi 110 002
Phone 011 2349 0260/ 011 23319021

Sub: Inspection diary of Shri Dinesh Kumar, Engineer-in-Chief, PWD for the week from 7th to 11th of July 2014.

Ref: No.PS/PWD/119-128 dated 4.3.2014 from PWD Sectt.

7/7/2014 : Meeting of Board of Assessors.

There was meeting of Board of Assessors at E-in-C, PWD's office in connection with proposal for construction of Kakrola Mor - Mayur Vihar Phase I – Punjabi Bagh – Raja Garden - Elevated Corridor; hence no inspection could be done.

8/7/2014 : Inspection of Gulabi Bagh.

Inspection of Delhi Government flats at Gulabi Bagh was conducted where C.E, M-3, S.E, M-32, S.E (E), M-35 and their staff were present. Detailed working for maintenance system was inspected which was quite satisfactory; however, E.E was directed to get complaints recorded in the computer and issue computer generated complaint number to the complainants.

One flat of each category i.e Type I, II, III & IV were inspected. Some improvements in the workmanship and quality of works were suggested for which detailed inspection note is to be issued by C.E, M-3.

9/7/2014 : Inspection of Chandni Chowk.

Inspection of Chandni Chowk was conducted where C.E, M-4, S.E, M-41, S.E(E) M-45 and their staff were present. Concerned E.E of DJB and BSES were also present. DJB and BSES were requested to shift the water line immediately in anticipation of requisition of shifting charges by PWD. C.E, M-4 was directed to get estimates of both the agencies for shifting and deposit the required money to them at the earliest. Construction agency was directed to expedite the progress and particularly procure more numbers mould for RCC shuttering of pre-cast segments. Detailed inspection note is to be issued by C.E, M-4.

10/7/2014 : Inspection of flyover from Wazirabad to Mukarba Chowk.


Detailed inspection was conducted for construction of flyover from Wazirabad to Mukarba Chowk where Project Manager, F-13 and his staff were present. The agency M/s. Continental Engineering Corporation was also present. Detailed programme was reviewed and directions were issued to expedite the progress particularly for road embankment. It was also directed that fabrication of steel girders should also be

expedited and PWD officers should also check the fabrication of steel girders in factory at the earliest. Detailed inspection note should be issued by Project Manager F-13.

11/7/2014 : Meeting of Board of Assessors.

There was a meeting of Board of Assessors for selection of structural consultant for Barapullah Phase- III flyover; hence no inspection could be done.

Submitted for information of Secretary, PWD/Chief Secretary.


(Dinesh Kumar)
Engineer-in-Chief,

The Secretary, PWD
S.O to Chief Secretary

No. E-in-C/PWD/M/IR/ 2946 (E)

dated : 15.7.2014

Copy to :

All Chief Engineers of PWD.


Engineer-in-