



PROJECT MANAGER
FLYOVER PROJECT CIRCLE F-13
PUBLIC WORKS DEPARTMENT, GOVT. OF DELHI
MUKARBA CHOWK, G. T. KARNAL ROAD,
DELHI - 110033

Ph: 011-27691871, Fax No.: 011-27691971

E-Mail: pmpwddelhif13@gmail.com



F. No. 23(28-I)/PM/FPC/F-13/PWD/2015/ 66

Date: - 9-1-15

Inspection Note

Sub: - Inspection Note for the work of "Comprehensive Development of Corridor (Outer Ring Road) between Madhuban Chowk to Mukarba Chowk."

Inspected the site of Madhuban Chowk to Mukarba Chowk on 09.01.2015 along with Executive Engineer, F-131 & Project Manager of M/s. ITD Cementation. The lateral stitching of one span has been completed. It was directed to immediately start the finishing of span from bottom after plugging all the gaps so that anti-carbonation paint as suggested by Chief Engineer, F-1 is done as a sample span.

Then, went over the erected spans and reviewed the erection of wing segments. It was also directed that efforts should be made for casting the side crash barrier of one span within next 15 days so that this activity is taken up in full swing. Also reviewed the footpath work being done on R.H.S. near Income-tax colony and it was directed to prepare a sample of 20 to 30 m long in all respect so that arrangement of gully grating, bell mouth pipe, drain cover etc. is understood by all. It was also directed to start the c/o central verge at location where wing segments have been erected.

In the site office, reviewed the position of casting of kerb stones for footpath and central verge and it was advised that at least 300 moulds are required to cast footpath kerb stones and 100 moulds for casting of central verge kerb stones.

It was also directed that the drain cover should be fixed properly by laying the levelling course so that the gap between covers is minimum and the same is plugged with the cement mortar before fixing of paver tiles over it.

Then, went to the location of Haryana Canal and it was directed to complete the approaches work on both sides of Haryana Canal immediately. Also reviewed the progress of RE wall work at Mukarba Chowk for widening of ROB. The contractor intimated that on L.H.S, ROB will be widened by the end of this month and on R.H.S. by Feb. EE was also directed to study the cross-section of road at various locations.

9/1/15
o/c Project Manager
Flyover Project Circle F-13, PWD

Copy to:-

- (1) Chief Engineer, Flyover Project Zone F-1, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Executive Engineer, FPD, F-131 for information & necessary action please.

9/1/15
o/c Project Manager