



PROJECT MANAGER
FLYOVER PROJECT CIRCLE F-13
PUBLIC WORKS DEPARTMENT, GOVT. OF DELHI
MUKARBA CHOWK, G. T. KARNAL ROAD,
DELHI - 110033

Ph: 011-27691871, Fax No.: 011-27691971

E-Mail: pmpwddelhif13@gmail.com



F. No. 23(23) (I)/PM/FPC/F-13/PWD/2015/

145

Date: -

22-1-15

Inspection Note

Name of work: - Comprehensive Development of Corridor (Outer Ring Road) between Mukarba Chowk to Wazirabad Chowk.

Inspected the site of Mukarba Chowk to Wazirabad along with EE, F-133 on 21.01.2015.

First, went to the site of Bhalswa Bridge where reinforcement of pile cap, P-4 was in progress. Certain discrepancies in the reinforcement was pointed out. EE was directed to ensure that reinforcement is checked meticulously with the drawings and if any discrepancy, matter should be taken up with the consultant before going ahead with the concreting. It was also directed that the proper cover should be maintained in the piers.

Then went to the location of reinforcement of solid slab of loop-1 at A-1, P-1, P-2 near Mukundpur Chowk which was in progress. Also reviewed the reinforcement of one pile cap of loop near Mukundpur. Certain corrections w.r.t. the straightening of reinforcement of pile to be embedded in pile cap was pointed out. The drain and culvert work near Bhalswa Chowk needs to be expedited so that the old drain is abandoned and widening is taken up on L.H.S. near Bhalswa Chowk.

Then, went to the location of P-22 of Loop-2 where piling was in progress near the interceptor chamber.

The reinforcement of one pile cage was also checked and was found to be in order.

[Signature]
 d/c Project Manager
 Flyover Project Circle F-13, PWD

Copy to:-

- (1) Chief Engineer, Flyover Project Zone F-1, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Executive Engineer, FPD, F-133 for information & necessary action please.

[Signature]
 d/c Project Manager