

PROJECT MANAGER FLYOVER PROJECT CIRCLE F-13 PUBLIC WORKS DEPARTMENT, GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI - 110033

Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: pmpwddelhif13@gmail.com

F. No. 23(24-I)/PM/FPC/F-13/PWD/2015/ 8'08



Date: - 27-4-15

Inspection Note

Sub: - Inspection Note for the work of "Comprehensive Development of Corridor (Outer Ring Road) between Mangolpuri to Madhuban Chowk".

Inspected the site of Mangolpuri to Madhuban Chowk along with the EE, F-134 and Project Manager of M/s. ITD Cementation on 27.04.2015.

Started the inspection from Madhuban Chowk side near Shiva Market on R.H.S. It was directed to complete the service road in this area on priority.

Then, went to the A-2 ramp where RE wall work was in progress. The Project Manager of M/s. ITD intimated that they are targeting to complete this A-2 ramp by the end of May' 2015.

Then, went to span where launching of spine segment was in progress. In few hangers holding the spine segments quarter pin/nut bolts were not properly fixed. The EE, F-134 and Project Manager of M/s. ITD were directed to ensure that these issues are got thoroughly checked at different levels by PWD as well as Engineers of the agency to avoid the same. It was also directed that during erection of spine/wing segments, one dedicated Engineer of the agency should be deployed to ensure adoption of all the safety measures as well as to observe behaviour/movement of vital elements during alignment/erection process.

The agency was also directed to start the finishing of underdeck of spine and wing segments immediately which has been delayed abnormally. The load test of a span should also be carried out without any further delay.

Project Manager Flyover Project Circle F-13, PWD

Copy to:-

(1) Chief Engineer, Flyover Project Zone F-1, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.

(2) The Executive Engineer, FPD, F-134 for information & necessary action please.

Project Manager