



PROJECT MANAGER
FLYOVER PROJECT CIRCLE F-13
PUBLIC WORKS DEPARTMENT, GOVT. OF DELHI
MUKARBA CHOWK, G. T. KARNAL ROAD,
DELHI - 110033

Ph: 011-27691871, Fax No.: 011-27691971

E-Mail: pmpwddelhif13@gmail.com



F. No. 23(28-I)/PM/FPC/F-13/PWD/2015/ 969

Date: - 14-5-15

Inspection Note

Sub: - Inspection Note for the work of "Comprehensive Development of Corridor (Outer Ring Road) between Madhuban Chowk to Mukarba Chowk."

Inspected the site of Madhuban Chowk to Mukarba Chowk on 09.05.2015 along with Executive Engineer, F-131 & DPM of M/s. ITD Cementation.

Started the inspection from A-1 ramp side. The side crash barrier and central verge were being casted in few spans. It was felt that required care is not being taken while placing the shutter of side crash barrier/central verge. It was directed that utmost care should be taken to ensure that the line & levels are maintained properly.

It was again observed that at certain locations, the gap between the wing segments has not been covered to avoid fall of any loose material through it. The undersigned has pointed out this issues of number of occasion but required precaution is still not being taken at site. It has already been directed that immediately after erection of the wing segments, these gaps should be covered from top to avoid any free fall of loose object and while doing the reinforcement in lateral stitch portion, net should be provided below it to avoid fall of any loose object. The EE was directed to ensure that work should not be allowed to proceed until & unless proper safety measures at site are followed by the agency and the action as per agreement clause should be initiated, if the agency fails to comply the same.

The other activities like repair of underdeck, cleaning of top of deck slab for laying of APP layer, cutting of protruding reinforcement and sealing by epoxy etc. have not been started till date despite repeated persuasion. The EE was directed to ensure its start on top priority.

The other activities like construction of footpath, service roads, etc. also need to be expedited which are going on very slow. The EE informed that there is an acute shortage of labour in different activities. The agency was directed to enhance the various resources to ensure that the work is completed as per revised completion date.

o/c 13/5/15
Project Manager

Flyover Project Circle F-13, PWD

Copy to:-

- (1) Chief Engineer, Flyover Project Zone F-1, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Executive Engineer, FPD, F-131 for information & necessary action please.

o/c 13/5/15
Project Manager