



PROJECT MANAGER
FLYOVER PROJECT CIRCLE F-13
PUBLIC WORKS DEPARTMENT, GOVT. OF DELHI
MUKARBACHOWK, G. T. KARNAL ROAD,
DELHI - 110033

Ph: 011-27691871, Fax No.: 011-27691971
E-Mail: pmpwddelhif13@gmail.com



F. No. 23(23) (I)/PM/FPC/F-13/PWD/2015/

1230

Date: - 9-6-15

Inspection Note

Name of work: - **Comprehensive Development of Corridor (Outer Ring Road) between Mukarba Chowk to Wazirabad Chowk.**

Inspected the site of Mukarba Chowk to Wazirabad along with EE, F-133 and Project Manager of M/s. CEC on 30.05.2015.

First, went to the location of Libaspur Bridge where progress of pending pile caps and piers has to be expedited.

Then, went to the Libaspur casting yard where moulds for fascia panel of crash barrier have been prepared. One sample was also casted. It was noted that a lot of minor rectification in the moulds are required so as to have a required finish. At number places, proper grinding of the welding was not done which was leaving its mark on the surface of concrete. It was also noted that two stands were being casted whereas in other stretch, only one stand is being casted with fascia panel. It was advised that the agency should carry out a mock-up of crash barrier at casting yard so as to understand the problems to be faced during placing of fascia panel and its reinforcement placing.

Then, went to Bhalswa Bridge where erection of segments was being done. The methodology of grouting over elastomeric bearing was also discussed in detail. It was directed that while aligning the RCC beams over pier cap, it should be aligned with respect to the central line and edges, both marked on the piers. All efforts should be made to avoid any mistake during erection of RCC beams.

Then, went to the Jagatpur site where work of pile cap and piling was in progress. The level of the pile cap of one pier (P-2) was raised. It was directed to lower down the same after discussion with the consultant.

Also went to the location of Mukundpur Chowk where embankment widening work was in progress on L.H.S., (A-2 side). It was directed to expedite the same as this will ease out the traffic movement as well as RE wall work on A-2 side can be started.

Since new drain has been made functional, it was directed to carry out the widening of embankment on L.H.S. at Bhalswa Chowk on priority.

9/6
Project Manager
Flyover Project Circle F-13, PWD

Copy to:-

- (1) Pr. Chief Engineer, Flyover Project Zone F-1, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Executive Engineer, FPD, F-133 for information & necessary action please.

9/6
Project Manager