
	PROJECT MANAGER FLYOVER PROJECT CIRCLE F-13 PUBLIC WORKS DEPARTMENT, GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI - 110033	 एक कदम स्वच्छता की ओर
	Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: pmpwddelhi13@gmail.com	

F. No. 23(28-I)/PM/FPC/F-13/PWD/2015/ 1657 :

Date: - 28-7-15

Inspection Note

Sub: - Inspection Note for the work of "Comprehensive Development of Corridor (Outer Ring Road) between Madhuban Chowk to Mukarba Chowk."


Inspected the site of Madhuban Chowk to Mukarba Chowk on 27.07.2015 along with Executive Engineer, F-131 and Project Manager of M/s. ITD Cementation.

The reinforcement of deck continuity and lateral stitch was in progress at some locations and certain deficiencies w.r.t. the hook length of stirrups was noticed. It was directed to remove such stirrups immediately and stirrups with proper hook length should only be placed in position. The EE was also directed to ensure multi-level checking to avoid such type of mistakes, as already pointed out on number of occasions.

At some locations, safety net was missing below the area of lateral stitch which can cause accident due to free fall of any object through this gap. This is not acceptable and the principle of **Zero Tolerance** should be followed w.r.t. the safety measures at site. This issue has been raised by the undersigned during every site inspection and the EE should ensure the strict compliance of the same.

The small-small concrete in fascia panel, stitch, etc. is being done. The EE was directed to ensure proper curing of the same.

The status of other activities like finishing of under deck, load testing of span, construction of service road on L.H.S. after Prashant Vihar Market, widening of approach roads of Haryana Canal Bridges, construction of manhole near Mukarba Chowk on R.H.S., widening of road on R.H.S. adjacent to Madhuban Chowk etc. were discussed in detail. It was felt that all these activities are being neglected by the agency. The agency was directed to take up all the pending activities simultaneously so that the work is completed as per the revised target date.


Project Manager

Flyover Project Circle F-13, PWD

Copy to:-

- (1) Pr. Chief Engineer, Flyover Project Zone F-1, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7th Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (3) The Executive Engineer, FPD, F-131 for information & necessary action please.


Project Manager