


**CHIEF PROJECT MANAGER
(FLYOVER) 1
PUBLIC WORKS DEPARTMENT
GOVT. OF DELHI
MUKARBA CHOWK, G. T. KARNAL ROAD,
DELHI - 110033**

Ph: 011-27691871, Fax No.: 011-27691971

E-Mail: pmpwddelhif13@gmail.com



F. No. 23(23) (I)/CPM/F 1/PWD/2015/1983

Date: - 27-8-15

Inspection Note

Name of work: - Comprehensive Development of Corridor (Outer Ring Road) between Mukarba Chowk to Wazirabad Chowk.

Inspected the site of Mukarba Chowk to Wazirabad along with EE, F-133 and Mr. Ashok, Project Manager of M/s. CEC on 26.08.2015.


First, went to the site of Jagatpur flyover where reinforcement of box girder was being laid. At one location, the sleeve of the one bearing needs to be accommodated within the reinforcement of diaphragm. The matter may be discussed with the consultant for the needful immediately. It was also directed that the orientation of the bearings should be properly checked before embedding in the pedestal. The EE, F-133 was also directed to ensure that the reinforcement is checked at different stages so as to avoid any mistake.

There are certain structural drawings viz pile cap of PL-8, PR-8 and others which are still to be finalized by the consultant. The matter was discussed with Mr. Ganeshan and expressed the great displeasure on the very slow response from M/s. LTR. He was requested to expedite the pending drawings immediately.

The status of road widening on the parallel road portion adjacent to the drain was also reviewed. At this location, two DJB pipe lines are running along the road which have to be covered with RCC. In this regard, the matter was discussed with Mr. Venktat of M/s. CCPL to issue the details of reinforcement for this portion.

It was also directed to start the road widening towards nallah side along Jagatpur flyover ramp as this will require compaction of earth below deck slab on mono-piles. All these activities are time consuming and should be taken up simultaneously.

Then, went to the loop-1 deck slab where reinforcement for one module has been completed and its casting was to be started. Minor rectification in the reinforcement was suggested so as to ensure the proper cover. The EE was also directed to check the reinforcement before starting the concreting of deck slab.


**Chief Project Manager
(Flyover) 1, PWD**

Copy to:-

- (1) The Pr. Chief Engineer, Flyover Project Zone F-1, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7th Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (3) The Executive Engineer, FPD, F-133 for information & necessary action please.


Chief Project Manager